Climate Investment Funds

CTF/TFC.23/Inf.2 May 24, 2019

Meeting of the CTF Trust Fund Committee Washington D.C Tuesday, June 4, 2019

CTF COUNTRY PORTFOLIO

Clean Technology Fund - COUNTRY PORTFOLIO REPORT

1. The COUNTRY PORTFOLIO REPORT is an information document which provides project information and status updates for each CTF supported country. The country summary gives a snapshot of the overall endorsed funding, approvals and expected co-financing with a detailed breakdown under the project list. It also provides a brief progress update for each project. Project data is as of March 2019.

2. At the June 2016 meetings, committee members requested for more substantive information on project circumstances, specifically their submission and approval delays as well as reasons for slow disbursement. In response, the Climate Investment Funds Administrative Unit (CIFAU) identified reasons for submission delays and possible causes for low disbursement (see Annex A). Multilateral Development Banks (MDBs) contributed by providing inputs (project-by-project basis) on remedial measures that fast track project clearances. They also shared disbursement deviation information and planned actions to ramp up funds utilization. This report encapsulates these findings, including advanced stage projects' implementation status and additional details.

| Investment Plan | Chile |
|--------------------|--------|
| Endorsement Date | May-12 |
| Last Revision Date | Oct-13 |
| No. of Projects | 4 |

| Indicative Pipeline Allocation (\$M) | 99.73 |
|--|--------|
| TFC Approvals (\$M) | 99.73 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 99.73 |
| Expected Cofinancing (\$M) | 514.55 |
| Disbursement as of December 2018 (\$M)* | 0.8 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|---|
| XCTFCL224A | Technical Assistance for Sustainable Geothermal Development Project | IBRD | IP | 3.0 | .55 | Disbursing | | | The proposal for modifications to the Law 19657 for geothermal concessions is expected to be submitted to Congress before the end of the year. The final report with conclusions and recommendations from the Geothermal Roundtable was published in July 2018. |
| PCTFCL222A | Geothermal Risk Mitigation Program (MiRiG) | IADB | ΙP | 54.98 | 500.0 | MDB Board Approval | | | The program includes an investment component and a technical assistance grant (in execution). The first operation under the investment component is a contingent loan for the Cerro Pabellon Geothermal Power Project. CTF resources were mobilized to aid in the drilling programs. The project successfully completed drilling for Units 1&2 in May 2017 and subsequently inaugurated both units (48 MW) in September 2017 (becoming the first geothermal plant in South America). It also concluded the Unit 3 drilling program in December 2017 (the results are under evaluation). Further projects under the investment component are in preparation |
| PCTFCL204A | Energy Efficiency and Self-Supply Renewable Energy Program (PEEERA) | IADB | ΙÞ | 25.24 | 14.0 | MDB Board Approval | | | This program includes an investment component and a technical assistance grant (which is now in execution). The first operation under the investment component is Itelecom. Other operations are in preparation. The Itelecom project includes a \$4.5M CTF Ioan and a \$2.5M CTF guarantee, in addition to a \$7M Ioan from the IIC and a \$7M Ioan from the IDBG-managed Canadian Climate Fund. It will finance the installation of up to 81,000 LED lamps for street lighting in up to 8 mid-size Chilean municipalities under an ESCO model. The project reached financial close in May 2017, and is currently in implementation. LED systems in five municipalites are already in operation. |
| PCTFCL202A | Large-Scale Photo-Voltaic Program | IADB | IP | 16.50 | | MDB Board Approval | | | This program includes the Crucero Solar Photovoltaic Power Project, which is now fully disbursed. A second project was canceled. |

| Investment Plan | Chile |
|--------------------|--------|
| Endorsement Date | May-12 |
| Last Revision Date | Oct-13 |
| No. of Projects | 4 |

| Indicative Pipeline Allocation (\$M) | 99.73 |
|--|--------|
| TFC Approvals (\$M) | 99.73 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 99.73 |
| Expected Cofinancing (\$M) | 514.55 |
| Disbursement as of December 2018 (\$M)* | 0.8 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Status |
|------------|---|------|--------------------|---------|-----------------------------------|
| PCTFCL201A | Concentrated Solar Power Project | IADB | IP | .75 | Cancelled |
| PCTFCL203A | Large-Scale Photo-Voltaic Program | IFC | IP | .02 | Cancelled |
| PCTFCL205A | Renewable Energy Self-Supply and Energy Efficiency | IFC | IP | .21 | Concept Withdrawn / Dropped |

| Investment Plan | Colombia |
|--------------------|----------|
| Endorsement Date | Mar-10 |
| Last Revision Date | May-13 |
| No. of Projects | 9 |

| Indicative Pipeline Allocation (\$M) | 149.91 |
|--|--------|
| TFC Approvals (\$M) | 149.91 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 98.91 |
| Expected Cofinancing (\$M) | 592.14 |
| Disbursement as of December 2018 (\$M)* | 59.3 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---|------|--------------------|---------|---------------------------|------------|-------------------------------------|--|---|
| XCTFCO002A | Technological Transformation Program for Bogota's Integrated Public Transport System | IADB | IP | 39.95 | 40.0 | Disbursing | | | This project is a public sector loan. Bancóldex utilized approx. 50% of the CTF resources. 180 hybrid buses were financed (in addition, 157 hybrid buses were purchased without CTF resources). Execution was delayed due to devaluation of the Peso, the financial situation of the concessionaries, and the over-exposure of the Colombian financial sector to the sector. The project is now closing. |
| XCTFCO003A | Strategic Public Transportation Systems (SETP) Program | IADB | IP | 20.0 | 300.0 | Disbursing | | | After several delays, the execution of the public sector loan began in 2015 in Armenia, 2016 in Santa Marta, and 2017 in Popayan and Pasto. Most of the CTF resources have been used in public space and infrastructure for non-motorized mobility. |
| XCTFCO006A | Energy Efficiency Financing Program for the Services Sector | IADB | IP | 11.05 | 10.0 | Disbursing | | | The project includes a public sector loan (CTF Energy Efficiency Financing Program for the Services Sector), fully disbursed and closed and two grants (Support to Structure an Energy Efficiency Financing Strategy Services Sector; and Mitigation of GHG Emissions through Energy Efficient Investments Hotels/Clinics), the first one fully disbursed and closed and the second one expecting closure during 2019. |
| XCTFCO005A | Energy Efficiency Program in the San Andrés, Providencia and Santa Catalina Archipelago | IADB | IΡ | 10.56 | 93.0 | Disbursing | | | The project consists of a grant (Support to the Energy Efficiency program in the San Andres, Providencia and Santa Catalina Archipelago) and a public sector loan (Efficient Demand-side Management of Energy in Non-Interconnected Zones – San Andrés, Providencia, and Santa Catalina Archipelago Pilot Program). The Project Implementation Unit at the Ministry of Mines and Energy was established and finalized the: (i) Purchase, replacement and disposal of 90,000 incandescent bulbs and CFLs by LEDs in low income households of San Andres, Providencia and Santa Catalina; (ii) design and installation of PV solutions in official buildings; (iii) energy audits for Government buildings. In addition, the environmental and Social Management Plan was disclosed, and the Communications Plan procured. |

| Investment Plan | Colombia |
|--------------------|----------|
| Endorsement Date | Mar-10 |
| Last Revision Date | May-13 |
| No. of Projects | 9 |

| Indicative Pipeline Allocation (\$M) | 149.91 |
|--|--------|
| TFC Approvals (\$M) | 149.91 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 98.91 |
| Expected Cofinancing (\$M) | 592.14 |
| Disbursement as of December 2018 (\$M)* | 59.3 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| PCTFCO008A | Sustainable Energy Finance Program | IFC | IP | 6.74 | - | MDB Board Approval | | | One advisory sub-project and one guarantee sub-project were MDB approved. Sub-projects are under implementation. The investment sub-roject is approaching the closure. |
| PCTFCO004A | Sustainable Energy Finance Program | IADB | IP | 6.11 | 35.19 | MDB Board Approval | | | The program is being restructured or canceled |
| PCTFCO098A | Innovative Instruments to Foster Energy Efficiency in SMEs in Colombia | IADB | IP | 4.51 | 21.35 | MDB Board Approval | | | The program is being restructured or canceled |

Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|-----------------------------------|------|--------------------|---------|---------------------------|-----------------------|---------------------------------------|------------------------|---|
| XCTFCO113A | Clean Energy Development Project | IBRD | IP | 41.0 | 41.0 | Committee Approved | | | The operation was approved by the World Bank Board of Executive Directors on July 16, 2018. The administration has taken important steps to initiate the auction process (release of new resolution, draft PPA for consultation, etc.), and expects to hold the auction in by the first quarter of 2019. |
| PCTFCO007A | Non-Conventional Renewable Energy | IADB | IP | 10.0 | 51.60 | Committee Approved | | | The IDBG continues identifying potential operations for this program and will carry out a dissemination strategy among potential clients. Deadline for approvals is June 2019. |

| Investment Plan | Egypt, Arab Republic of | | | | |
|--------------------|-------------------------|--|--|--|--|
| Endorsement Date | Jan-09 | | | | |
| Last Revision Date | Nov-12 | | | | |
| No. of Projects | 1 | | | | |

| Indicative Pipeline Allocation (\$M) | 152.06 |
|--|--------|
| TFC Approvals (\$M) | 152.06 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 152.06 |
| Expected Cofinancing (\$M) | 653.50 |
| Disbursement as of December 2018 (\$M)* | 75.2 |
| * disbursement inclusive of public projects only | |

Approval Analysis



MDB Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--------------------------------|------|--------------------|---------|---------------------------|------------|-------------------------------------|--|---|
| XCTFEG010A | Wind Power Development Project | IBRD | IP | 150.0 | 653.50 | Disbursing | Procurement/Bidding Issues | | The project progress moderately satisfactory. Progress ofthe main components is as follows: (i) construction of the Suez Gulf/Samalaut 500 kV transmission line is complete; (ii) several construction contracts for increasing the capacity of substations and transmission lines are ongoing and expected to be completed by mid-2019; and (iii) The 250 Wind Build-Own-Operate in Egypt supported by the project scheduled for commissioning during early-2019. |

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status |
|------------|---|------|--------------------|---------|---------------------------|--------------------------------|
| XCTFEG009A | Wind Energy Scale Up Program(IPPs)- 200MW Wind farm in the Gulf of Suez | AFDB | IP | 1.05 | 406.0 | Concept Withdrawn / Dropped |
| XCTFEG011A | Egypt Urban Transport | IBRD | IP | 1.01 | 765.0 | Concept Withdrawn / Dropped |

| Investment Plan | India |
|--------------------|--------|
| Endorsement Date | Nov-11 |
| Last Revision Date | Aug-15 |
| No. of Projects | 8 |

| Indicative Pipeline Allocation (\$M) | 775.0 |
|--|--------|
| TFC Approvals (\$M) | 775.0 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 725.19 |
| Expected Cofinancing (\$M) | 5412.0 |
| Disbursement as of December 2018 (\$M)* | 335.4 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|--|--|--|
| XCTFIN228A | Solar Park Transmission | ADB | IP | 50.0 | 400.0 | Disbursing | NA | NA | CTF financing for Solar Transmission Sector Project (L8325) has already been fully disbursed by 2018. |
| XCTFIN227A | Solar Rooftop PV | ADB | IP | 175.0 | 830.0 | Disbursing | Establishment of the Project Management Unit (PMU), Institutional setup of PMU of PNB. - Project Restructuring, Minor change in the agreement to include projects with 'behind the meter' analogy. DEA, GOI endorsement is awaited, due to response from MNRE is not yet furnished. - Pipeline development by MNRE and subprojects approach by NDR. | Regular meetings, Tripartite Review Meetings, review missions including MTR mission has been fielded. In addition to close ADB support to the EAs, 7 individual consultants and 2 consultancy firms are in place to provide support to EA. | Contract award of \$11.74 million has been achieved and 1st liquidation request of \$0.51 million has been processed. |
| XCTFIN211A | Solar Rooftop PV | IBRD | IP | 125.0 | 790.0 | Disbursing | Government Approval Process | | State Bank of India has sanctioned projects with aggregate credit facilities of US \$300.86 million and disbursements of 562.12 million have been made. 62 MW has already been commissioned and vetted by the Independent Verification Agent of the program. |
| XCTFIN210A | Solar Parks Infrastructure | IBRD | IP | 50.0 | 175.0 | Disbursing | Procurement/Bidding Issues | | The project has supported 1 GW of solar parks at 2 locations and is supporting additional 1.5 GW pipeline. 750 MW Rewa Solar project has set an example for state-level solar project to be bankable for commercial investors, especially international. WB Board approval of the 2nd phase of the project is being delayed due to changes in tax structure and regulation framework, adjusted private sector approach, and introduction of innovative technologies. A Board approval deadline extension has been submitted. |
| XCTFIN209A | Rajasthan Renewable Energy Transmission Investment Program (Multi-tranche Financing Facility / MFF) | ADB | IP | 200.0 | 600.0 | Disbursing | Project restructuring, Government approval process | | Tranche 1, Government has achieved substantial completion across all packages in Tranche 1. As planned, Tranche 1 was closed in December 2018. TA under Tranche 1 supported consulting studies including for solar parks was closed in December 2017. Tranche 2 was not signed and its validity has lapsed. However, it is under the Multi-tranche Financing Facility (MFF) with closing date of 2021. The \$110 million of CTF. with a constraint is another store. |
| XCTFIN208A | Partial Risk Sharing Facility for Energy Efficiency | IBRD | IP | 25.0 | 139.0 | MDB Board Approval | | | The Partial Risk Sharing Facility which comprises of \$12m GEF funding as first loss guarantee and \$25 m CTF funding has so far been used to provide partial credit guarantees to 12 ESCO sub-projects, all from the GEF first loss component. |
| XCTFIN206A | Development Policy Loan to Promote Inclusive Green Growth and Sustainable Development in Himachal Pradesh | IBRD | IP | 100.0 | 2058.0 | Closed | | | The project closed on 11/30/2014. |

| Investment Plan | India |
|--------------------|--------|
| Endorsement Date | Nov-11 |
| Last Revision Date | Aug-15 |
| No. of Projects | 8 |

| Indicative Pipeline Allocation (\$M) | 775.0 |
|--|--------|
| TFC Approvals (\$M) | 775.0 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 725.19 |
| Expected Cofinancing (\$M) | 5412.0 |
| Disbursement as of December 2018 (\$M)* | 335.4 |
| * disbursement inclusive of public projects only | |



Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|--------------------------------|------|--------------------|---------|---------------------------|-----------|---------------------------------------|--|--|
| XCTFIN213A | Innovations in Solar Power and | IBRD | IP | 50.0 | 420.0 | Committee | NA | The project has been approved by the World | The project has been approved by the World Bank's Board on March 29, 2019. |
| | Hybrid Technologies | | | | | Approved | | Bank's Board on March 29, 2019. | |
| | | | | | | | | | |

| Investment Plan | Indonesia |
|--------------------|-----------|
| Endorsement Date | Mar-10 |
| Last Revision Date | Jun-15 |
| No. of Projects | 5 |

| Indicative Pipeline Allocation (\$M) | 400.0 |
|--|---------|
| TFC Approvals (\$M) | 400.0 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 326.60 |
| Expected Cofinancing (\$M) | 5588.60 |
| Disbursement as of December 2018 (\$M)* | 126.4 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|------------------------------------|------|--------------------|---------|---------------------------|------------|-------------------------------------|--|--|
| PCTFID016A | Private Sector Geothermal Energy | ADB | IP | 150.0 | 2283.60 | MDB Board | NA | NA | The program is supporting 3 projects. Rantau Dedap Geothermal Power Project |
| | Program | | | | | Approval | | | (Phase 2), a rollover of CTF \$50 million from an existing CTF facility supporting |
| | | | | | | | | | Phase 1, was ADB approved in March 2018. |
| XCTFID017A | Geothermal Clean Energy Investment | IBRD | IP | 125.0 | 449.70 | Disbursing | | | The project is closed in December 2018. |
| | Project | | | | | | | | |
| XCTFID112A | Geothermal Energy Upstream | IBRD | IP | 49.60 | 295.30 | Disbursing | | | The Project has made notable progress. A Joint Committee (JC) consisting of key |
| | Development Project | | | | | | | | government stakeholders has been set up to provide strategic oversight for the |
| | | | | | | | | | Project. The JC has approved an exploration drilling program for the first sub- |
| | | | | | | | | | project in Waesano on the island of Flores. |

| Investment Plan | Indonesia |
|--------------------|-----------|
| Endorsement Date | Mar-10 |
| Last Revision Date | Jun-15 |
| No. of Projects | 5 |

| Indicative Pipeline Allocation (\$M) | 400.0 |
|--|---------|
| TFC Approvals (\$M) | 400.0 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 326.60 |
| Expected Cofinancing (\$M) | 5588.60 |
| Disbursement as of December 2018 (\$M)* | 126.4 |
| * disbursement inclusive of public projects only | |



Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|--|-----|--------------------|---------|---------------------------|-----------------------|---------------------------------------|---|---|
| PCTFID015A | Geothermal Electricity Finance (IGEF) Program | IFC | IP | 20.0 | 2270.0 | Committee Approved | | The program is cancelled, as the underlying project could not be designed in a manner to satisfactorily minimize E&S impact | |
| PCTFID018A | Renewable Energy Program (REP) | IFC | IP | 55.0 | 290.0 | Committee Approved | | A pipeline of sub-projects is being developed and soon expected to reach MDB board approval | |

| Project ID | Project Title | MDB | Investment Type | Funding | Status |
|------------|---|-----|--------------------|---------|-----------|
| PCTFID013A | Energy Efficiency and Renewable Energy Project | ADB | IP | .40 | Cancelled |

| Investment Plan | Kazakhstan |
|--------------------|------------|
| Endorsement Date | Mar-10 |
| Last Revision Date | May-13 |
| No. of Projects | 6 |

| Indicative Pipeline Allocation (\$M) | 128.48 |
|--|--------|
| TFC Approvals (\$M) | 128.48 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 128.48 |
| Expected Cofinancing (\$M) | 692.59 |
| Disbursement as of December 2018 (\$M)* | - |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|---|
| PCTFKZ019A | Waste Management Framework (KWMF) | EBRD | IP | 40.58 | 374.84 | MDB Board Approval | | | The facility has been merged with KazREFF |
| PCTFKZ020A | Kazakh Railways: Sustainable Energy Program | EBRD | IP | .96 | 3.95 | MDB Board Approval | | | |
| PCTFKZ021A | Renewable Energy Finance Facility (KAZREFF) | EBRD | IP | 26.20 | 115.0 | MDB Board Approval | | | The facility was merged with KWMF. Approximately USD 45m has been committed to date under 5 sub-projects |
| PCTFKZ023A | District Heating Modernisation Framework (DHMFF) | EBRD | IP | 33.71 | 117.60 | MDB Board Approval | | | USD 9,1m of unallocated funding and cancelled project funding to be returned to the Trustee |
| PCTFKZ025A | Renewable Energy Infrastructure Program | IFC | IP | 1.50 | 2.70 | MDB Board Approval | | | Sub-project is under implementation and nearing project completion |
| PCTFKZ099A | Yermentau Large Wind Power Plant | EBRD | IP | 25.53 | 78.50 | MDB Board Approval | | | The project has been cancelled, funding to be returned to the Trustee |

| Investment Plan | MENA Region |
|--------------------|-------------|
| Endorsement Date | Dec-09 |
| Last Revision Date | Jun-14 |
| No. of Projects | 11 |

| Indicative Pipeline Allocation (\$M) | 595.76 |
|--|---------|
| TFC Approvals (\$M) | 595.76 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 595.38 |
| Expected Cofinancing (\$M) | 7642.97 |
| Disbursement as of December 2018 (\$M)* | 440.4 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|------------------------------------|------|--------------------|---------|---------------------------|------------|-------------------------------------|--|--|
| XCTFMB026A | Ouarzazate I Concentrated Solar | IBRD | IP | 97.0 | 584.65 | Closed | The project has been closed. | | The project closed on 5/5/2015. |
| | Power Project | | | | | | | | |
| XCTFMB027A | Ouarzazate I Concentrated Solar | AFDB | IP | 100.0 | 1389.88 | Disbursing | Other | | The project has been fully implemented, and was showcased at the CIF@10 event |
| | Power Project | | | | | | | | held in Ouarzazate, Morocco in January 2019. AfDB issued a Project Completion |
| | | | | | | | | | Report for this project in early 2019. |
| XCTFMB029A | Egypt Kom Ombo CSP | AFDB | IP | .38 | - | Cancelled | Other | | |
| XCTFMB030A | Noor II and III Concentrated Solar | AFDB | IP | 119.0 | 2507.57 | Disbursing | | | The project has been physically completed and was showcased during the |
| | Power Project | | | | | | | | CIF@10 event held in January 2019 on site in Ouarzazate, Morocco. The project |
| | | | | | | | | | is on track to reach completion by the end of 2019. |
| XCTFMB032A | Technical Assistance Program | IBRD | IP | 10.0 | - | Disbursing | Other | Contractor invoicing is delayed. There were | Preparatory work is underway with Jordan and Tunisia for site selection and pre- |
| | | | | | | | | lengthy dialogues wilth clients to appropriately | design technical studies for first CSP plant investments (>100 MW), alongside |
| | | | | | | | | place CSP within larger power-sector plans. | detailing of CSP role in power system planning. CSH investments (demo projects) |
| | | | | | | | | Missions are planned with MENA CSP | are being supported in Morocco and West Bank & Gaza. Direct Normal |
| | | | | | | | | Knowledge & Innovation Program Consortium | Irradiation ground-based measurements are supported in Lebanon and Libya. |
| | | | | | | | | to accelerate progress in implementation of | Several major regional knowledge-exchange workshops were held. Webinar |
| | | | | | | | | tasks. Major summary workshop is planned for | series, website and newsletters were done. |
| | | | | | | | | autumo 2010 | |
| XCTFMB035A | Noor II and III Concentrated Solar | IBRD | IP | 119.0 | 1531.0 | Disbursing | Other | | CTF Financing has been fully disbursed and implementation is going well as both |
| | Power Project | | | | | | | | Noor II and Noor III are erected and operational. |
| XCTFMB106A | Morocco - Noor Midelt I | IBRD | IP | 25.0 | 240.0 | MDB Board | | The project has been approved by World Bank | |
| | | | | | | Approval | | Board on June 8, 2018. | |
| XCTFMB027A | Ouarzazate I Concentrated Solar | AFDB | IP | 100.0 | 1389.88 | Disbursing | | | The project has been fully implemented, and was showcased at the CIF@10 event |
| | Power Project | | | | | | | | held in Ouarzazate, Morocco in January 2019. AfDB issued a Project Completion |
| | | | | | | | | | Report for this project in early 2019. |
| XCTFMB107A | Noor-Midelt Phase 1 Concentrated | AFDB | IP | 25.0 | - | MDB Board | | | This project has not yet reached financial agreement. Discussions with the |
| | Solar Power Project | | | | | Approval | | | Government of Morocco are ongoing. |
| XCTFMB026A | Ouarzazate I Concentrated Solar | IBRD | IP | 97.0 | 584.65 | Disbursing | | | The project closed on 5/5/2015. |
| | Power Project | | | | | | | | |
| XCTFMB035A | Noor Ouarzazate Concentrated Solar | IBRD | IP | 119.0 | 1531.0 | Disbursing | | | CTF Financing has been fully disbursed and implementation is going well as both |
| | Power Project | | | | | | | | Noor II and Noor III are erected and operational. |

| | Project ID | Project Title | MDB | Investment Type | Funding | Status |
|---|------------|--------------------|------|--------------------|---------|-----------|
| ſ | XCTFMB029A | Egypt Kom Ombo CSP | AFDB | IP | .38 | Cancelled |

| Investment Plan | Mexico |
|--------------------|--------|
| Endorsement Date | Jan-09 |
| Last Revision Date | Sep-13 |
| No. of Projects | 9 |

| Indicative Pipeline Allocation (\$M) | 499.96 |
|--|---------|
| TFC Approvals (\$M) | 499.96 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 499.96 |
| Expected Cofinancing (\$M) | 6123.34 |
| Disbursement as of December 2018 (\$M)* | 235.8 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|-----------------------------------|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| PCTFMX050A | Renewable Energy Program | IADB | qI | 53.38 | 768.28 | MD8 Board Approval | | | This program includes a private sector loan (Eurus Wind Project), two guarantees (Bright Distributed Generation Solar Projects and Solar Rooftop 4All) and six grants (Promotion of Carbon Markets in Mexico, Feasibility of Biomass Cogeneration Projects in the Sugar Cane Industry in Mexico, Assessment of Geothermal Potential in Mexico Support to renewable energies in the Mexican Energy Reform, Capacity Building for NAFIN's Unit of Sustainable and Climate Change Projects and the Study of the macroeconomic and social impacts of the wind energy industry). The Eurus Ioan and all the grants have been fully disbursed and closed. The first guarantee, seeking to install 2,700 residential solar PV systems, is under implementation by the sponsor installing some projects financed with its own equity and subordinated debt as the IDBG financing to escalate operations is expecting financial closure by Q2 2019 to start disbursements by Q3-2019 approximately. The Solar Rooftop 4All guarantee has not reached financial close. |
| PCTFMX052A | Energy Efficiency Program, Part 1 | IADB | Ρ | 22.40 | 88.0 | MDB Board Approval | | | This program includes one guarantee operation (Capital Markets solution for energy efficiency financing) and two grants (Financial Intermediaries under the CTF Program, and Preparation of the Ecohouse Housing Program). Investments were made in eight projects for an aggregated total amount of USD 50 million, ending the accumulation stage. There are currently seven new investments in pipeline under review for an aggregated amount USD 35 million. It is expected that the green securitization will be issued during 3Q2019. Grants are under execution. |
| PCTFMX054A | Private Sector Wind Development | IFC | IP | 15.60 | 173.97 | MDB Board Approval | | | One advisory sub-project has been completed. One investment sub-project has been constructed and is now operational |

| Investment Plan | Mexico |
|--------------------|--------|
| Endorsement Date | Jan-09 |
| Last Revision Date | Sep-13 |
| No. of Projects | 9 |

| Indicative Pipeline Allocation (\$M) | 499.96 |
|--|---------|
| TFC Approvals (\$M) | 499.96 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 499.96 |
| Expected Cofinancing (\$M) | 6123.34 |
| Disbursement as of December 2018 (\$M)* | 235.8 |
| * dishurrament inclusive of public projects only | |



* disbursement inclusive of public projects only

| XCTFMX048A | Urban Transport Transformation Project | IBRD | IP | 200.0 | 2494.0 | Disbursing | Government Approval Process,Natural Disaster/Epidemic,Other | No further actions are expected to expedite disbursement. | Three subprojects implemented and financed with blended IBRD/CTF proceeds: Nuevo Leon (infrastructure and rolling stock), Tijuana (infrastructure) and Jalisco (acquisition of trains), totalling US\$114m out of \$200m CTF and \$150m IBRD loans. |
|------------|---|------|----|-------|--------|------------|--|---|---|
| XCTFMX049A | Efficient Lighting and Appliances Project | IBRD | IP | 50.0 | 663.44 | Closed | | | The project closed on 6/30/2014. |
| XCTFMX051A | Renewable Energy Program, Proposal III | IADB | IP | 70.57 | 1680.0 | Disbursing | | | |
| XCTFMX053A | "Ecocasa" Program (Mexico Energy Efficiency Program Part II) | IADB | IP | 51.61 | 164.85 | Disbursing | | | |
| XCTFMX055A | Geothermal Financing and Risk Transfer Facility | IADB | IP | 34.30 | 65.80 | Disbursing | | | Modifications were approved by the IDB Board in August 2018. The IDB is currently working jointly with the new Administration in Mexico on the implementation arrangements of the Program |
| XCTFMX100A | Support to FIRA for the Implementation of an Energy Efficiency Financing Strategy for the Food Processing Industry | IADB | IP | 2.10 | 25.0 | Disbursing | | | The Guarantee fund is in place since the end of 2018. There are 7 projects in the certification process for disbursement and 3 more in the short term pipeline. It is expected the fund will be utilized for guarantees of ½ of the amount in the next 2-3 months and total utilization by Q4 2019 |

| Investment Plan | Morocco |
|--------------------|---------|
| Endorsement Date | Oct-09 |
| Last Revision Date | Feb-14 |
| No. of Projects | 2 |

| Indicative Pipeline Allocation (\$M) | 149.75 |
|--|---------|
| TFC Approvals (\$M) | 149.75 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 149.75 |
| Expected Cofinancing (\$M) | 2398.10 |
| Disbursement as of December 2018 (\$M)* | 74.1 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|------------------------------------|------|--------------------|---------|---------------------------|------------|-------------------------------------|--|--|
| XCTFMA057A | One Wind Energy Plan | AFDB | IP | 125.0 | 2263.74 | Disbursing | | | Disbursement has reached 41.3% by the end of the reporting period. No physical |
| | | | | | | | | | implementation updates to report at this time. |
| XCTFMA058A | Clean and Efficient Energy Project | IBRD | ΙP | 24.75 | 134.36 | Disbursing | Other | contract effectiveness delays | Overall progress on the construction of the three CTF-financed solar PV plants in Southeastern Morocco has reached 61%. Plant equipment procurement has progressed significantly at 73% level. Construction is progressing. Plants' commissioning is expected in mid-2019. Associated infrastructure work such as transmission lines and access roads are in advanced stages, especially with 98% completion of transmission lines. |

| Investment Plan | Nigeria |
|--------------------|---------|
| Endorsement Date | May-12 |
| Last Revision Date | Jun-14 |
| No. of Projects | 2 |

| | | 9% |
|--|-------|------|
| Indicative Pipeline Allocation (\$M) | 32.25 | |
| TFC Approvals (\$M) | 32.25 | |
| TFC Approval Rate | 100% | |
| MDB Approval (\$M) | 2.95 | |
| Expected Cofinancing (\$M) | 175.0 | 91% |
| Disbursement as of December 2018 (\$M)* | 0.3 | 51.0 |
| * disbursement inclusive of public projects only | | |

Approval Analysis

MDB Approved

TFC Approved

* disbursement inclusive of public projects only

MDB Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|-------------------------------------|------|--------------------|---------|---------------------------|-----------|-------------------------------------|---|---|
| PCTFNG217A | Line of Credit for Renewable Energy | AFDB | IP | 1.25 | 75.0 | MDB Board | Other | Stanbic IBTC Bank had issues with the Financial | A partial cancellation was issued on May 31, 2017 for USD 23.75 million (out of |
| | and Energy Efficiency Projects | | | | | Approval | | Reporting Council and this caused a long delay | USD 25 million total) due to currency fluctuation that rendered the project's |
| | | | | | | | | in the disbursement request. By the time the | financial intermediation structure undesirable to potential borrowers. The |
| | | | | | | | | disbursement kicked in, the macroeconomic | remaining USD 1.25 million has already been disbursed. This project is not |
| | | | | | | | | situation in the country had made USD lending | expected to advance further. |
| | | | | | | | | unattractive and inconvenient to SMEs and | |
| | | | | | | | | Stanbic had to submit a partial cancellation | |
| | | | | | | | | request of USD 97.5 million from the regular | |
| | | | | | | | | LOC (USD 73.75 million) of the CTF Facility | |
| | | | | | | | | (USD23.75). | |

Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|--------------------------------|-----|--------------------|---------|---------------------------|-----------|---------------------------------------|---|--|
| PCTFNG230A | Utility-Scale Solar PV Program | IFC | IP | 30.0 | 100.0 | Committee | | IFC continues developing the project. Political | Post presidential elections, the team is reengaging to assess the prospects of |
| | | | | | | Approved | | situation in Nigeria, including presidentia;l | expediting the project |
| | | | | | | | | elections, slowed the process down | |
| | | | | | | | | | |

| Project ID | Project Title | MDB | Investment Type | Funding | Status |
|------------|----------------------------|------|--------------------|---------|-------------|
| XCTFNG216A | Abuja Mass Transit Project | AFDB | IP | 1.0 | Concept |
| | | | | | Withdrawn / |
| | | | | | Dropped |

| Investment Plan | Philippines |
|--------------------|-------------|
| Endorsement Date | Dec-09 |
| Last Revision Date | Aug-12 |
| No. of Projects | 6 |

| Indicative Pipeline Allocation (\$M) | 137.78 |
|--|---------|
| TFC Approvals (\$M) | 137.78 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 137.78 |
| Expected Cofinancing (\$M) | 1741.86 |
| Disbursement as of December 2018 (\$M)* | 6.1 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|---|--|
| XCTFPH059A | Market Transformation through Introduction of Energy Efficient Electric Vehicles Project | ADB | ΙΡ | 13.30 | 399,0 | Disbursing | Project restructruring | | Progress is now being made on the deployment of 3,000 contracted e-trikes, and some units have already moved. Disbursement achievements reflect the payment made to the supplier for 60% of the unit cost for all 3,000 e-trikes. Some e-trikes are now being deployed to municipalities for public transportation use. Plans for deployment of unallocated e-trikes are being formulated to allow for full deployment before the new loan and grant closing date of May 2019. Disbursement status as of Jan 2019, Loan 8261: \$3.862 million and Grant 0326: \$0.148 million |
| XCTFPH061A | Renewable Energy Development (PHRED) | IBRD | IP | 45.03 | 500.0 | MDB Board Approval | | | While disbursements are not expected for this Project as the CTF instrument is a guarantee, it is noted that the Project suffered delays due to change of the executing agency. The Project is under restructuring process to change the executing agency. The Bank team conducted financial and operational due diligence of the new executing agency, the Development Bank of the Philippines (DBP). DBP successfully passed both due diligences and legal agreements are expected to be signed in mid-2019. |
| XCTFPH062A | Cebu Bus Rapid Transit Project | IBRD | ΙΡ | 26.05 | 203.50 | MDB Board Approval | Government Approval Process,Other | Bank team will urge the client to submit funds withdrawal request. Catch up plan to accelerate the project implementation is prepared. The Bank team also urges the government to provide sufficient | The project is in its 5th year of implementation. The project was significantly delayed since it was put on hold by the implementing agency to review in January 2018. In July 2018, Government confirmed its commitment to implement the project as part of the integrated inter-modal transport system planned for the metropolitan area. The project has since resumed implementation of key activities. The cumulative implementation delays have seriously affected the project timeline. |

| XCTFPH063A | Philippines Manila BRT | IBRD | IP | 23.90 | 85.51 | MDB Board | Government Approval Process, Other | Given the delays that the Project experienced, | After the MDB Board approval in March 2017, the loan agreement signing was |
|------------|------------------------------------|------|----|-------|--------|-----------|------------------------------------|---|--|
| | | | | | | Approval | | following actions have been agreed to be taken | significantly delayed due to political transition. On February 14, 2019, the LAs |
| | | | | | | | | immediately to accelerate the implementation. The | were signed by the Government and the World Bank. The Bank declared the loan |
| | | | | | | | | actions include but are not limited to: 1) set up a | to be effective on March 15, 2019. |
| | | | | | | | | fully staffed Project Implementation Unit and | |
| | | | | | | | | National Program Management Office; the Bank | |
| | | | | | | | | will provide capacity building support; 2) activate | |
| | | | | | | | | National Steering Committee to enhance the | |
| | | | | | | | | coordination between key government agencies; 3) | |
| | | | | | | | | ensure compliance with Bank's fiduciary and | |
| | | | | | | | | safeguard policies. | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| PCTFPH064A | Renewable Energy Accelerator | IFC | IP | 25.61 | 476.90 | MDB Board | | | One investment sub-project is under construction |
| | Program (REAP) | | | | | Approval | | | |
| | | | | | | | | | |
| PCTFPH065A | Sustainable Energy Finance Program | IFC | IP | 3.90 | 76.95 | MDB Board | | | One advisory sub-project has been completed. One guarantee sub-project was |
| | | | | | | Approval | | | MDB approved, completed and now closed. CTF funds have been fully repaid |
| | | | | | | | | | |

| Investment Plan | South Africa |
|--------------------|--------------|
| Endorsement Date | Oct-09 |
| Last Revision Date | Jun-15 |
| No. of Projects | 5 |

| Indicative Pipeline Allocation (\$M) | 432.82 |
|--|---------|
| TFC Approvals (\$M) | 433.67 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 160.67 |
| Expected Cofinancing (\$M) | 4115.89 |
| Disbursement as of December 2018 (\$M)* | 77.3 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---------------------------------|------|--------------------|---------|---------------------------|------------|-------------------------------------|--|---|
| XCTFZA069A | Eskom Renewable Support Project | AFDB | IP | 42.33 | 1225.0 | Disbursing | | | This project has now been fully implemented. AfDB issued a Project Completion |
| | | | | | | | | | Report in early 2018 (for the wind component). The CSP component is being |
| | | | | | | | | | restructured as Project ID XCTFZA232A. |
| XCTFZA070A | Eskom Renewable Support Project | IBRD | IP | 34.93 | 598.39 | Disbursing | | | Since its commissioning in April 2016, the 100 MW Sere Wind plant financed |
| | | | | | | - | | | under the project continues to perform 20 percent above expected load factor, |
| | | | | | | | | | exceeding energy outputs and carbon emissions offset envisaged at project |
| | | | | | | | | | 5 55 1 |
| | | | | | | | | | appraisal. |
| PCTFZA066A | Sustainable Energy Acceleration | AFDB | IP | 44.0 | 100.0 | MDB Board | | | This project thas fully disbursed. A Project Completion Report has not yet been |
| | Program (SEAP) | | | | | Approval | | | issued. |
| PCTFZA068A | Sustainable Energy Acceleration | IFC | IP | 36.26 | 2184.10 | MDB Board | | | Two investment sub-projects have been constructed and now are operational |
| | Program | | | | | Approval | | | |
| PCTFZA071A | Energy Efficiency Program | IFC | IP | 2.30 | 8.40 | MDB Board | | | One investment sub-project is under implementation |
| | | | | | | Approval | | | |
| XCTFZA231A | Restructure: Eskom Renewables | IBRD | IP | 215.0 | .0 | MDB Board | | | The restructuring for replacing CSP component with Solar PV and battery storage |
| | Support Project Component 2 | | | | | Approval | | | has been approved by World Bank Board in November 2018. |
| | | | | | | | | | |
| | | | | | | | | | |

Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|-------------------------------|------|--------------------|---------|---------------------------|-----------|---------------------------------------|---|--|
| XCTFZA232A | Restructure: Eskom Renewables | AFDB | IP | 58.0 | TBD | Committee | Government Approval Process | Negotiations are ongoing regarding the | MDB approval cannot take place until a financial arrangement has been agreed |
| | Support Project Component 2 | | | | | Approved | | sovereign guarantee to be provided by the | upon with ESKOM. |
| | | | | | | | | Government of South Africa. | |

| Investment Plan | Thailand |
|--------------------|----------|
| Endorsement Date | Dec-09 |
| Last Revision Date | Feb-12 |
| No. of Projects | 3 |

| Indicative Pipeline Allocation (\$M) | 110.49 |
|--|--------|
| TFC Approvals (\$M) | 110.49 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 110.49 |
| Expected Cofinancing (\$M) | 102.85 |
| Disbursement as of December 2018 (\$M)* | - |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|-----|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| PCTFTH074A | Private Sector Renewable Energy Program | ADB | IP | 100.0 | - | MDB Board Approval | NA | NA | Four subprojects are operational and performing to expectation |
| PCTFTH075A | Renewable Energy Accelerator Program | IFC | IP | 5.24 | 37.60 | MDB Board Approval | | | Two investment sub-projects have been constructed and are now fully operational. The CTF loans have been fully repaid |
| PCTFTH076A | Sustainable Energy Finance Program (TSEF) | IFC | IP | 5.25 | 65.25 | MDB Board Approval | | | One guarantee sub-project was MDB approved, completed and now closed. CTF funds have been fully repaid |

| Investment Plan | Turkey |
|--------------------|--------|
| Endorsement Date | Jan-09 |
| Last Revision Date | Nov-12 |
| No. of Projects | 8 |

| Indicative Pipeline Allocation (\$M) | 332.67 |
|--|---------|
| TFC Approvals (\$M) | 332.67 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 332.67 |
| Expected Cofinancing (\$M) | 3544.18 |
| Disbursement as of December 2018 (\$M)* | 124.2 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| XCTFTR077A | Private Sector Renewable Energy and | IBRD | IP | 100.0 | 1450.0 | Disbursing | | | The project closed on 12/31/2016. |
| | Energy Efficiency Project | | | | | | | | |
| XCTFTR078A | Renewable Energy Integration Project | IBRD | IP | 50.0 | 1025.0 | Disbursing | | | The project is progressing well with original 19 subprojects (9 completed, rest under implementation). Project savings occurred thanks to competition in tenders. New 6 subprojects were added to utilize the savings. To accommodate the new subprojects, a restructuring process will start soon for closing date extension with revision of the list of subprojects and update of the results framework. |
| XCTFTR097A | Impact Assessment of Clean Technology Fund in Renewable Energy and Energy Efficiency Market in Turkey | IBRD | IP | .09 | - | Disbursing | | | The project is closed. |
| XCTFTR219A | SME Energy Efficiency Project / Renewable Energy Integration-TA | IBRD | IP | 1.05 | - | Disbursing | | | The project has been closed on March 31, 2019. |
| PCTFTR080A | Commercializing Sustainable Energy Finance Program | IFC | IP | 21.70 | 101.83 | MDB Board Approval | | | Three investment sub-projects are under implementation. One advisory sub-project is completed and closed. Two advisory sub-projects continue implementation |
| PCTFTR081A | Private Sector Sustainable Energy Financing Facility (TurSEFF) | EBRD | IP | 50.0 | 297.60 | MDB Board Approval | | | Funding under the facility is fully committed. 1 sub-project is currently in Corporate Recovery |
| PCTFTR220A | Residential Energy Efficiency Finance Facility (TuREEFF) | EBRD | IP | 70.0 | 603.0 | MDB Board Approval | | | Around USD 55m committed to date under the facility |
| PCTFTR221A | Commercializing Sustainable Energy Finance Phase II (CSEF II) | IFC | IP | 39.50 | 66.75 | MDB Board Approval | | | Two investment sub-projects are under implementation |

| Investment Plan | Turkey |
|--------------------|--------|
| Endorsement Date | Jan-09 |
| Last Revision Date | Nov-12 |
| No. of Projects | 8 |

| Indicative Pipeline Allocation (\$M) | 332.67 |
|--|---------|
| TFC Approvals (\$M) | 332.67 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 332.67 |
| Expected Cofinancing (\$M) | 3544.18 |
| Disbursement as of December 2018 (\$M)* | 124.2 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Status |
|------------|---|-----|--------------------|---------|-----------|
| PCTFTR079A | Financial Innovation for Renewable Energy (FIRE) | IFC | IP | .33 | Cancelled |

| Investment Plan | Ukraine |
|--------------------|---------|
| Endorsement Date | Mar-10 |
| Last Revision Date | Aug-13 |
| No. of Projects | 8 |

| Indicative Pipeline Allocation (\$M) | 289.89 |
|--|---------|
| TFC Approvals (\$M) | 289.89 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 289.89 |
| Expected Cofinancing (\$M) | 2725.98 |
| Disbursement as of December 2018 (\$M)* | 15.7 |
| * disbursement inclusive of public projects only | |




| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| PCTFUA082A | Sustainable Energy Lending Facility (USELF) | EBRD | IP | 55.20 | 98.78 | MDB Board Approval | | | 2 sub-projects are in Corporate Recovery |
| PCTFUA083A | Novoazovsk Wind Project | EBRD | IP | 18.20 | 104.60 | MDB Board Approval | | | The project is in Corporate Recovery |
| PCTFUA084A | District Heating Modernisation Program (the Program) | EBRD | IP | 42.35 | 18.90 | MDB Board | | | The program is fully committed |
| PCTFUA090A | Renewable Energy Program | IFC | IP | .18 | 3.20 | MDB Board Approval | | | One advisory sub-project is completed and closed. |
| PCTFUA110A | Residential Energy Efficiency Finance Facility (UREEFF) | EBRD | IP | 24.15 | 136.0 | MDB Board Approval | | | The facility has been cancelled, funding to be returned to the Trustee |
| XCTFUA056A | District Heating Energy Efficiency Project | IBRD | IP | 51.0 | 332.0 | Disbursing | Procurement/Bidding Issues | restructured in June 2018 excluding district heating companies with little progress. | The project has been restructured in June 2018 to improve the implementation progress after suffering insufficient progress made by participating district heating companies. Through the restructuring, the number of participating utility companies has been reduced from 10 to 6. All remaining participating utilities appear on course to complete project activities with the exception of the Dnipro District Heating company which decided not to go forward with award of major contract. |
| XCTFUA087A | Second Urban Infrastructure Project (UIP-2) | IBRD | ΙΡ | 50.0 | 300.0 | Disbursing | Procurement/Bidding Issues | in 2019. The Bank is providing continuous monitoring and implementation support with missions every three months. It includes | With significant progress done recently, the overall implementation progress is moderately satisfactory. At the end of February 2019, disbursement was standing at 20%, but will be fully committed in 2019. Project implementation is improving and the non-committed amounts are mainly for the water supply and sanitation utilities that newly joined the project during the second restructuring in mid- 2016. |
| XCTFUA088A | Second Power Transmission Project | IBRD | IΡ | 48.80 | 1732.50 | Disbursing | Procurement/Bidding Issues | the first disbursement of 20% of CTF financing for Control and Data Acquisition and Wide Area Monitoring System (SCADA/WAMS) package wil | Bidding for CTF Financed Smart Grid Component Started in 2018. The national power company (UE) finalized the bidding documents for the largest package within the component, Supervisory Control and Data Acquisition and Wide Area Monitoring System (SCADA/WAMS), and launched its tender in October 2018. In February 2019 UE submitted minutes of Bid Opening and now is finalizing Bid Evaluation Report. Once contracts are signed first disbursement of 20 percent of <u>Contract value will follow</u> . |

| Investment Plan | Vietnam |
|--------------------|---------|
| Endorsement Date | Dec-09 |
| Last Revision Date | Oct-13 |
| No. of Projects | 6 |

| Indicative Pipeline Allocation (\$M) | 183.98 |
|--|---------|
| TFC Approvals (\$M) | 183.98 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 183.98 |
| Expected Cofinancing (\$M) | 1132.65 |
| Disbursement as of December 2018 (\$M)* | 24.0 |
| * disbursement inclusive of public projects only | |

Approval Analysis



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|------------|-------------------------------------|---|--|
| XCTFVN091A | Sustainable Urban Transport for Ho Chi Minh City Mass Rapid Transit Line 2 Project | ADB | Ρ | 49.97 | 16.05 | Disbursing | Project restructuring | The project disbursement deviated from original baseline plan by over 4 years. A mid-term review was conducted in Oct. 2017 to reset the baseline contract award and disbursement projection. That is why the current disbursement status does not deviate from programmed disbursement in ADB system. The project team continues to follow up and coordinate closely with the IA to expedite recruitment of consulting services, and project adjustment and loan extension. | The project delay by almost 5 years due to its heavy dependence on parent HCMC MRT Line 2 Project, which is facing substantial delay and expected to close by end of 2026. Thus the project completion needs to be extended till Dec. 2026 as well. The project is on track after the baseline projections for contract award and disbursement were reset in Dec. 2017 following a mid-term review mission in Nov. 2017 though no contract awards since the loan effectiveness and low project financial progress (only \$382,069 disbursed for CTF loan management fee). Now only a CS package (external financial audit) is under recruitment. Other CS packages are expected to start from Q3 2019 after the Government's approval of project adjustments, and civil works expected to commence from 2022. |
| XCTFVN094A | Distribution Efficiency Project | IBRD | IP | 30.0 | 770.40 | Disbursing | | | The project is closed in December 2018. |
| XCTFVN101A | Ha Noi Sustainable Urban Transport Program - Project 1: Ha Noi Metro System Line 3 | ADB | IΡ | 50.0 | 335.20 | Disbursing | Project restructuring | Delay in the project implementation caused by delayed land acquisition and CP03 Contractor's poor performance. In addition, this is additional financing, thus it will be disbursed once the mair loan proceeds have been used up. The original loan (L2741) has expired since 30 June 2018. The project team continues to follow up and coordinate closely with the EA/IA and Ministry of Finance on submission of formal request for loan extension to expedite disbursement. | Implementation of the overall project is delayed by more than four years, with completion expected only by 30 June 2023. The Project has achieved about 47.86% physical progress over the elapsed project life of 7 years. Out of the total 13 contract packages, 12 have been awarded, while with package CP09 – Fare and Ticketing System -financed under DGT's loan is still under procurement. While CP03 contract was signed on 30 October 2015, works could not commence due to delay of site's handover. On 25 January 2017, MRB and the contractor reached an agreement of partial handover and as a result, works commenced on 6 February 2017. As of March 2019, only ramp, Tunnel Boring Machine (TBM) working site, main box of station 9 and its auxiliary structures at the north side, main box of station 10 and its auxiliary structures at the north side have been handed over. The implementation of CP03 is being delayed with actual progress of only less than 1.66% against the anticipated of 26.52%. MRB and the contractor have been working on implementation schedule to expedite the progress. As of 21 March 2019, a total of \$ 27.98 million of the loan 2741-VIE proceeds, covering the advance payment for contract CP03 and loan commitment charges, has been disbursed. |

| Investment Plan | Vietnam |
|--------------------|---------|
| Endorsement Date | Dec-09 |
| Last Revision Date | Oct-13 |
| No. of Projects | 6 |

| Indicative Pipeline Allocation (\$M) | 183.98 |
|--|---------|
| TFC Approvals (\$M) | 183.98 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 183.98 |
| Expected Cofinancing (\$M) | 1132.65 |
| Disbursement as of December 2018 (\$M)* | 24.0 |
| * dishursement inclusive of public projects only | |



* disbursement inclusive of public projects only

| XCTFVN104A | M&E TA: Mainstreaming Climate Change Mitigation into National Infrastructure | ADB | 9 | 1.0 | .03 | Disbursing | Government approval process | The project progress was delayed for more than 1.5 years mainly due to: (i)the Government's prolonged TA approval process; (ii) subsequent 4 communcations within MONRE. After the TA Inception Mission it's been agreed among the EA, ADB and the consultants that the TA activities be expedited to complete by the year-end. The TA disbursement is expected to be improved reference (TOR) for the main consulting services package (CS1); (iii) the need to build consensus among concerned government agencies on CS1 updated TOR. The consulting firm was mobilized in June 2018, and is finalizing the Inception Report. In the TA Inception Mission in March 2019, it has been agreed with MONRE that the TA activities be expedited to complete within 2019. |
|------------|---|-----|----|-------|------|-----------------------|-----------------------------|--|
| XCTFVN111A | Ha Noi Sustainable Urban Transport Program - Project 2: Strengthening Sustainable Urban Transport for Hanoi Metro Line 3 | ADB | 9 | 49.96 | 10.0 | Disbursing | Project restructuring | The project disbursement deviated from original baseline plan by over 4 years. A mid-term review was conducted in Sept. 2017 to reset the baseline contract award and disbursement projection. That's why the current disbursement status does not deviate from programmed disbursement in ADB system. The project team continues to follow up and coordinate closely with the IA to expedite recruitment of consulting services, and on-going project adjustments and loan extension. The project adjustments and loan extension. |
| PCTFVN095A | Sustainable Energy Finance Program (VSEF) | IFC | IP | 3.04 | .98 | MDB Board Approval | | Two advisory sub-projects are under implementation and nearing the completion |

| DPSP | DPSP I |
|--------------------|--------|
| Endorsement Date | Oct-13 |
| Last Revision Date | N/A |
| No. of Projects | 6 |

| Indicative Pipeline Allocation (\$M) | 120.83 |
|--|--------|
| TFC Approvals (\$M) | 120.83 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 120.83 |
| Expected Cofinancing (\$M) | 842.24 |
| Disbursement as of December 2018 (\$M)* | 0.5 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---|------|--------------------|---------|---------------------------|-----------------------------------|-------------------------------------|---|---|
| XCTFMX504A | Geothermal Financing and Risk | IADB | DPSP | 20.0 | - | MDB Board | | | |
| XCTFCO506A | Transfer Facility Utility Scale RE-geothermal | IADB | DPSP | 10.0 | 190.0 | Approval MDB Board Approval | | | The reimbursable investment grant "Risk Transfer Program in Geothermal Power" for Colombia provided technical assistance to the environmental safeguards licensing authorities to develop the terms of reference to grant exploration licenses for geothermal projects. Two projects officially submitted licensing applications but withdrew their requests. The loan also provided technical assistance to the Ministry of Energy and Mines to develop the regulatory framework for geothermal projects to be agreed in 2019. The new project team is planning a modification of the mechanism to make it similar to the one used in Mexico's Geothermal Program also financed by the CTF and the IDB. The proposal is expected to be sent to CTF during 2019. |
| XCTFTR509A | Turkey Geothermal Development Project | IBRD | DPSP | 40.0 | 318.0 | Disbursing | | | The project is progressing well. The first round of applications for the Risk Sharing Mechanism (RSM) financed by the CTF was launched in July 2018. The evaluation of RSM sub-project applications are being finalized. It is expected the RSM Beneficiary Agreements will be signed starting in May 2019. |
| PCTFDP501A | Renewable Energy Mini-grids and Distributed Power Generation | ADB | DPSP | 5.83 | 22.24 | MDB Board Approval | Others | issues and the bankability of off-grid and mini- grid companies. | Approval was received for one transaction (i.e., IND Simpa project). The program cancelled and returned to Trustee a total of \$28.5 million under the investment component (unused \$24 million has reached expiry and and \$4.5 million under Simpa project was cancelled) |
| PCTFTR507A | DPSP I: Geothermal Development Lending Facility (GeoDELF) | EBRD | DPSP | 25.0 | 312.0 | MDB Board Approval | | | USD 19m of unallocated funding has been cancelled, funding to be returned to the Trustee |
| PCTFCL505B | Geothermal Risk Mitigation Program | IADB | DPSP | 20.0 | - | MDB Board Approval | | | See PCTFCL222A (Chile) |

| DPSP | DPSP II |
|--------------------|---------|
| Endorsement Date | Jun-14 |
| Last Revision Date | N/A |
| No. of Projects | 12 |

| Indicative Pipeline Allocation (\$M) | 246.50 |
|--|---------|
| TFC Approvals (\$M) | 246.50 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 196.50 |
| Expected Cofinancing (\$M) | 1851.38 |
| Disbursement as of December 2018 (\$M)* | 6.0 |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|---|--|
| XCTFHT611A | Haiti Modern Energy Services for All | IBRD | DPSP | 16.0 | 48.0 | MDB Board Approval | Political or Social Unrest | The situation has normalized and the project is expected to start disbursing soon. | The Project has not started disbursing yet. However, the prior activities to operate Off-Grid Electricity Fund (OGEF) is under progress including selection of International Fund Manager. The Fund Manager is working with the Client already to finalize the procedures needed for the different types of investments for the OGEF. |
| XCTFDP612A | DPSP II: Utility Scale Renewable Energy: Geothermal - Sustainable Energy Facility for the Eastern Caribbean | IADB | DPSP | 20.0 | 52.45 | Disbursing | | | The Sustainable Energy Facility (SEF) for the Eastern Caribbean reimbursable grant has selected a contractor and drilling is expected to begin in May 2019. If the wells are proven successful and the resource is developed into a geothermal plant, the energy matrix of Saint Vincent and the Grenadines will be transformed. CTF contribution for this sub project is US\$15 million. |
| XCTFCO615A | Renewable Energy Financing for Non- Interconnected Zones(NIZs) | IADB | DPSP | 10.50 | 18.70 | Disbursing | | | This program includes a public sector loan (Renewable Energy Financing Program for the Non-Interconnected Zones - ZNI) and three grants (Support preparation of the Operation CO-L1161 to structure a financing strategy; Mitigation of Greenhouse Gas Emissions through Renewable Energy Projects in ZNI; and Public Policy to Address Barriers to Renewable Energy solutions in NIZ). The first disbursement of the Ioan was made to Bancoldex for US\$3.5 million in September 2018. The CTF resources were used by Bancolombia to finance a solar farm in Inirida. This project is owned by GENSA, a public utility. A private consortium of companies is implementing the Inirida project with a co-finance of US\$3.0M. Regarding the technical assistance, during 2018, a public-private partnership pilot project was designed for the Vichada region. In addition, a study to identify institutional weaknesses and to propose a stronger and more efficient institutional arrangement for rural electrification in ZNI of the country is under implementation and will be completed by the end of April 2019. |
| XCTFNI618A | DPSP II: Geothermal Exploration and Transmission Improvement Program under the PINIC | IADB | DPSP | 10.0 | 86.38 | MDB Board Approval | | | This operation is in implementation. It presented delays deciding the drilling strategy between slim or commercial holes, but thanks to specialized studies from the El Salvador geothermal power utility and the Costa Rica state owned utility, the execution agency decided to move ahead with the commercial hole drill. |
| PCTFDP606A | DPSP II: SEMed Private Renewable Energy Framework (SPREF) | EBRD | DPSP | 35.0 | 882.0 | MDB Board Approval | | | USD 15.5m has been committed to date under 2 sub-projects. |
| PCTFDP613A | Utility Scale Solar Photovoltaic Sub- Program | IFC | DPSP | 35.0 | 73.0 | MDB Board Approval | | | One investment sub-project is under construction. Pipeline of follow up sub-projects is being developed |

| DPSP | DPSP II |
|--------------------|---------|
| Endorsement Date | Jun-14 |
| Last Revision Date | N/A |
| No. of Projects | 12 |

| Indicative Pipeline Allocation (\$M) | 246.50 |
|--|---------|
| TFC Approvals (\$M) | 246.50 |
| TFC Approval Rate | 100% |
| MDB Approval (\$M) | 196.50 |
| Expected Cofinancing (\$M) | 1851.38 |
| Disbursement as of December 2018 (\$M)* | 6.0 |
| * disbursement inclusive of public projects only | |



Т

MDB Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| PCTFDP614A | DPSP II: Energy Efficiency and Self- Supply Renewable Energy Program | IADB | DPSP | 20.0 | 100.40 | MDB Board Approval | | | This program consists of a loan (Sigora Haiti Microutility Project) approved in 2019, a guarantee (Optima Energia Energy Efficient Roadway Lighting) in implementation and a grant (Energy Efficiency and Self-Supply Renewable Energy Program). With grant resources, in 2018 the due diligence (legal fees) for the Rosarito desalination plant in Mexico was completed, and support provided to the Ministry of Energy and the Energy and Mining Planning Unit of Colombia in the renewable energy bidding process. |
| PCTFHN617A | DPSP II: Utility-Scale Solar PV Sub- Program | IFC | DPSP | 20.0 | 186.80 | MDB Board Approval | | | One investment sub-project has been constructed and now is fully operational |
| PCTFKE604B | DPSP II: Concessional Finance Program for Geothermal Generation | AFDB | DPSP | 30.0 | 77.80 | MDB Board Approval | Project Design Phase | | The companies are now selected and AfDB is undertaking its own due dilligence in up to two projects in the Menengai geothermal field. |

Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|---|------|--------------------|---------|---------------------------|-----------------------|---|---|--|
| XCTFDM619A | DPSP II: Dominica Geothermal Risk Mitigation | IBRD | DPSP | 10.0 | 41.50 | Committee Approved | | The Project has been approved by World Bank Board on March 28, 2019. | |
| XCTFLC620A | DPSP II: St. Lucia Renewable Energy Sector Development Project | IBRD | DPSP | 10.0 | 164.35 | Approved Approved | Establishment of the Project Management Unit(PMU),Other : Based on legal due diligence on agreements between the government (GoSL) and a private developer, World Bank (WB) and GoSL agreed pending legal issues must be resolved prior to WB Board approval. A Cabinet meeting is scheduled in April 2019 to agree on action plan. | | GoSL to schedule Cabinet meeting in April to agree on action plan. An extension will be sought from the CTF TFC. |
| PCTFDP601A | DPSP II: Utility Scale renewable Energy: Geothermal (Indonesia/Philippines) | ADB | DPSP | 30.0 | 120.0 | Committee Approved | Project design phase | ADB is in discussion with several geothermal project developers in Indonesia, who are experiencing delays relating in planning, implementation and PPA negotiations. | ADB will continue to engage with potential clients and the Indonesian regulator to progress projects. |

| DPSP | DPSP III |
|--------------------|----------|
| Endorsement Date | Dec-17 |
| Last Revision Date | N/A |
| No. of Projects | 24 |

| Indicative Pipeline Allocation (\$M) | 520.0 |
|--|---------|
| TFC Approvals (\$M) | 280.88 |
| TFC Approval Rate | 54% |
| MDB Approval (\$M) | 196.51 |
| Expected Cofinancing (\$M) | 3742.40 |
| Disbursement as of December 2018 (\$M)* | - |
| * disbursement inclusive of public projects only | |



| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Reason/s for Disbursement Deviation | Planned Actions to Expedite Disbursements | Implementation Highlights |
|------------|---|------|--------------------|---------|---------------------------|-----------------------|-------------------------------------|--|--|
| PCTFDP706A | High Climate Impact for the | EBRD | DPSP | 53.0 | 281.0 | MDB Board | | | TFC Committee approved 1/25/2019 |
| | Corporate Sector | | | | | Approval | | | First sub-project to be approved by the Bank mid May 2019 |
| XCTFDP717A | DPSP III Regional Off-Grid | IBRD | DPSP | 75.0 | 259.0 | MDB Board | | The project will be presented to Bank Board on | TFC Committee approved 2/1/19/2018 2/26/2019. |
| | Electrification Project | | | | | Approval | | April 17, 2019. | |
| PCTFGL700A | DPSP III: Solar Distributed Generation | IFC | DPSP | 35.0 | 135.0 | MDB Board | | | One sub-projects reached board approval in January 2019. Four advisory sub- |
| | (SDG) | | | | | Approval | | | projects were approved by IFC and are now under implementation. IFC continues |
| | | | | | | | | | developing a pipeline of investment sub-projects |
| | | 1995 | | | 12010 | | | | |
| XCTFBR715A | DPSP III: Financial Instruments for Brazil Energy Efficient Cities - | IBRD | DPSP | 20.0 | 1304.0 | MDB Board Approved | | | The FinBRAZEEC project was approved by the World Bank Board on June 29, 2018. Since approval, the team has been working to bring the project to |
| | FinBRAZEEC | | | | | | | | effectiveness, which is expected to take place by in mid to late 2019, allowing |
| | | | | | | | | | sufficient time for Caixa Econômica Federal (the Financial Intermediary for the |
| | | | | | | | | | project) to finalize the design of the Energy Efficiency (EE) Facility (including the |
| | | | | | | | | | loan syndication and Guarantee Fund). The teams are also working to prepare a |
| | | | | | | | | | pipeline of EE projects that could ultimately borrow from the EE facility, including |
| | | | | | | | | | through a partnership with the Government of Brazil, International Finance Corporation (IFC), and Global Infrastructure Facility (GIF) to structure Public- |
| | | | | | | | | | Private Partnerships (PPPs) for public street lighting. |

Committee Approved Projects/Programs

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|--|------|--------------------|---------|---------------------------|-----------------------|---------------------------------------|--|--|
| PCTFTH702A | DPSP III: Integrated Renewable Energy and Energy Storage | ADB | DPSP | 38.0 | 144.40 | Committee Approved | | ADB is conducting initial due diligence on two potential transactions | Still on track |
| PCTFUA707A | DPSP III: Finance and Technology Transfer Centre for Climate Change (FINTECC): Ukraine Agribusiness Waste Residues Window | EBRD | DPSP | 15.03 | 161.0 | Committee Approved | | | USD 10.35m has been committed to date under 2 sub-projects |
| PCTFDP713A | DPSPIII: Innovative Instruments for Investment in Zero-Carbon Technologies (i3-0) | IADB | DPSP | 35.0 | 270.0 | Committee Approved | | | The Innovative Instruments for Investment in Zero-Carbon Technologies (i3-0) program was approved in July 2018 and first approvals by IDB Invest are expected during 2019. |

| DPSP | DPSP III |
|--------------------|----------|
| Endorsement Date | Dec-17 |
| Last Revision Date | N/A |
| No. of Projects | 24 |

| Indicative Pipeline Allocation (\$M) | 520.0 |
|--|---------|
| TFC Approvals (\$M) | 280.88 |
| TFC Approval Rate | 54% |
| MDB Approval (\$M) | 196.51 |
| Expected Cofinancing (\$M) | 3742.40 |
| Disbursement as of December 2018 (\$M)* | - |
| * disbursement inclusive of public projects only | |



BDF PPGs Approved

| Project ID | Project Title | MDB | Investment Type | Funding | Expected Co- Financing | Status | Main Reason for Delay in MDB Approval | Brief Summary of Delay | Planned Remedial Actions to Expedite MDB Approval |
|------------|--|------|--------------------|---------|---------------------------|-----------------|---------------------------------------|---|--|
| XCTFDB750A | BDF: Renewable Energy Investment Program | ADB | DPSP | .42 | - | PPG Approved | NA | NA | The TA was approved by ADB in November 2018. |
| XCTFDB751A | BDF: Transit-Oriented Development in Brazil | IADB | DPSP | 2.10 | - | PPG Approved | Government Restructuring | | The Sustainable Transit-Oriented Development in Brazil grant is expecting eligibility in 2019 |
| XCTFDB752A | BDF: Pilot Hybrid and Electric BRT Corridor and Concession Model for São Paulo | IBRD | DPSP | .99 | - | PPG Approved | | The government and the World Bank team is working together to select the executing agency. The legal documents are ready to be signed once the executing agency is selected. | The TFC approval is not expected as this activity is funded under the BDF project preparation grant window. |
| XCTFDB753A | BDF: Support for a Sustainable Power Sector | ADB | DPSP | .42 | - | PPG Approved | NA | NA | The TA was approved by ADB in October 2018. |

| DPSP | DPSP III |
|--------------------|----------|
| Endorsement Date | Dec-17 |
| Last Revision Date | N/A |
| No. of Projects | 24 |

| Indicative Pipeline Allocation (\$M) | 520.0 |
|--|---------|
| TFC Approvals (\$M) | 280.88 |
| TFC Approval Rate | 54% |
| MDB Approval (\$M) | 196.51 |
| Expected Cofinancing (\$M) | 3742.40 |
| Disbursement as of December 2018 (\$M)* | - |
| * disbursement inclusive of public projects only | |



| XCTFDB754A | BDF: Climate Auctions for Energy | IBRD | DPSP | .56 | - | PPG | Some delay was caused in order to find suitable |
|------------|-------------------------------------|-------|-------|------|---|----------|---|
| ACT DUIDAN | Efficient Buildings | 10110 | 2. 3. | | | Approved | location for the preparation of the buildings |
| | Enterent buildings | | | | | Apploted | auction, due site-specific nature of the sector |
| | | | | | | | and aim to undertake the work in a manner that |
| | | | | | | | leverages World Bank Group engagements. It |
| | | | | | | | has been decided to focus the auctions work on |
| | | | | | | | Indonesia. and build on the Bank's National |
| | | | | | | | Affordable Housing Program, as well as IFC's |
| | | | | | | | activities in Green Buildings. Terms of Reference |
| | | | | | | | has been developed and RfP was issued. The |
| | | | | | | | evaluation of the proposals is currently |
| | | | | | | | underway and the contract is expected to be |
| | | | | | | | awarded soon. |
| | | | | | | | |
| XCTFDB755A | BDF: Establishing a Common Risk | IBRD | DPSP | 1.05 | - | PPG | Procurement is underway for hiring consultants |
| | Mitigation Mechanism (CRMM) for | | | | | Approved | to develop an e-tendering platform for solar |
| | Solar | | | | | | auctions. |
| XCTFDB756A | BDF: Supporting India's Electric | IBRD | DPSP | 1.0 | - | PPG | The activity is cancelled due to delays caused by difficulties in setting |
| | Mobility Program | | | | | Approved | arrangements among multiple possible counterpart entities. The \$950k BDF PPG |
| | | | | | | | and the \$47.5k PPG fee will be returned. |
| XCTFDB757A | BDF: Supporting India's Offshore | IBRD | DPSP | .53 | - | PPG | The activity is cancelled due to delays in |
| | Wind Sector | | | | | Approved | acquiring firm commitments by the government. |
| | | | | | | | The \$500k BDF PPG and the \$25k PPG fee will be |
| | | | | | | | returned |
| XCTFDB758A | | IBRD | DPSP | 1.0 | - | PPG | The concept was approved by the country |
| | Ancillary Service Grid Support and | | | | | Approved | diretor for Indonesia in early January 2019 and |
| | Renewable Energy-Storage Hybrids to | | | | | | the grant agreement is expected to be signed |
| | Support Energy Transition | | | | | | with Indonesian government. On India side, the |
| | | | | | | | Bank task team is undertaking detailed |
| | | | | | | | assessments of some of the solar partks. The |
| | | | | | | | model expands to include private parks. |
| | | | | | | | |
| | | | | | | | |
| L | | | | | | | |

| DPSP | DPSP III | | |
|--------------------|----------|--|--|
| Endorsement Date | Dec-17 | | |
| Last Revision Date | N/A | | |
| No. of Projects | 24 | | |

| Indicative Pipeline Allocation (\$M) | 520.0 |
|--|---------|
| TFC Approvals (\$M) | 280.88 |
| TFC Approval Rate | 54% |
| MDB Approval (\$M) | 196.51 |
| Expected Cofinancing (\$M) | 3742.40 |
| Disbursement as of December 2018 (\$M)* | - |
| * disbursement inclusive of public projects only | |



| Roadmaps for Low-Carbon | | | | | PPG | NA | NA | The TA was approved by ADB in February 2018. |
|--|---|--|---|--|---|---|---|--|
| Roadinaps for Low-Carbon | | | | | Approved | | | |
| Infrastructure Development in Central | | | | | | | | |
| BDF: Renewable Energy Project | EBRD | DPSP | 1.05 | - | PPG | | | The PPG funding is fully committed |
| Preparation | | | | | Approved | | | |
| BDF: ADB CTF Private Sector | ADB | DPSP | .42 | - | PPG | NA | NA | ADB approved the full amount and is currently disbursing. |
| Innovation Investment Facility (Low | | | | | Approved | | | |
| Carbon Technologies) | | | | | | | | |
| BDF: ADB CTF Private Sector Smart | ADB | DPSP | .42 | - | PPG | Project Design Phase | Operational delays | ADB is developing one proposal, approval expected Q4, 2019 |
| Cities and Infrastructure Program | | | | | Approved | | | |
| BDF: Regional Low Carbon | ADB | DPSP | .53 | - | PPG | NA | NA | The TA was approved by ADB in October 2018. |
| Technology Program | | | | | Approved | | | |
| BDF: ADB CTF Private Sector | ADB | DPSP | .42 | - | PPG | | Project proposal is currently being processed | ADB is processing a TA proposal for use of \$225,000, approval expected Q3, 2019 |
| Sustainable Transport Program | | | | | Approved | | | |
| BDF: ADB CTF Private Sector Next | ADB | DPSP | .84 | - | PPG | Project Design Phase | Operational delays | ADB is developing one proposal, approval expected Q4, 2019 |
| Generation Renewables Program | | | | | Approved | | | |
| BDF: Corporate Green Economy | EBRD | DPSP | 1.05 | - | PPG | | | The PPG funding is yet to be requested from the Trustee |
| Financing Facility | | | | | Approved | | | |
| Pr BI Ci BI Ci BI Ci BI Gi BI BI BI | reparation DF: ADB CTF Private Sector novation Investment Facility (Low arbon Technologies) DF: ADB CTF Private Sector Smart itities and Infrastructure Program DF: Regional Low Carbon echnology Program DF: ADB CTF Private Sector ustainable Transport Program DF: ADB CTF Private Sector Next ieneration Renewables Program DF: Corporate Green Economy | reparation DF: ADB CTF Private Sector ADB DF: ADB CTF Private Sector Smart ADB DF: ADB CTF Private Sector Smart ADB DF: Regional Low Carbon ADB echnology Program DF: ADB CTF Private Sector ADB UStainable Transport Program DF: ADB CTF Private Sector Next ADB DF: ADB CTF Private Sector Next ADB DF: ADB CTF Private Sector Next ADB DF: Corporate Green Economy EBRD | reparation DF: ADB CTF Private Sector ADB DF: ADB CTF Private Sector Smart ADB DF: Regional Low Carbon ADB DF: ADB CTF Private Sector Sector Next ADB DF: ADB CTF Private Sector Next ADB DF: Corporate Green Economy EBRD DF: Corporate Green Economy EBRD DF: ADB CTF Private Sector DF: Corporate Green Economy | reparation DF: ADB CTF Private Sector ADB DF: ADB CTF Private Sector Smart DF: ADB CTF Private Sector Smart ADB DF: ADB CTF Private Sector Smart DF: ADB CTF Private Sector ADB DF: Corporate Green Economy EBRD DF: ADB DFSP 1.05 | reparation DF: ADB CTF Private Sector ADB DPSP A2 - novation Investment Facility (Low arbon Technologies) DF: ADB CTF Private Sector Smart ADB DPSP A2 - ities and Infrastructure Program DF: ADB CTF Private Sector ADB DPSP A2 - ities and Infrastructure Program DF: ADB CTF Private Sector ADB DPSP A2 - ities ADB CTF Private Sector ADB DPSP A2 - ities ADB CTF Private Sector ADB DPSP A2 - ities ADB CTF Private Sector ADB DPSP A2 - ities ADB CTF Private Sector ADB DPSP A2 - ities ADB CTF Private Sector ADB DPSP A2 - ities ADB DF: ADB CTF Private Sector ADB DPSP A2 - ities ADB DF: ADB CTF Private Sector ADB DPSP A2 - ities ADB DF: ADB DF: ADB DPSP A2 - ities ADB DF: ADB | reparation Approved DF: ADB CTF Private Sector MADB DPSP .42 - PPG Approved arbon Technologies) DF: ADB CTF Private Sector Smart ADB DPSP .42 - PPG Approved DF: ADB CTF Private Sector Smart ADB DPSP .53 - PPG echnology Program ADB DPSP .53 - PPG Approved DF: ADB CTF Private Sector ADB DPSP .42 - PPG Approved DF: ADB CTF Private Sector ADB DPSP .42 - PPG Approved DF: ADB CTF Private Sector Next ADB DPSP .84 - PPG Approved DF: Corporate Green Economy EBRD DPSP 1.05 - PPG | reparation Approved DF: ADB CTF Private Sector novoation Investment Facility (Low ADB DPSP .42 - PPG Approved DF: ADB CTF Private Sector Smart ADB DPSP .42 - PPG Project Design Phase ities and Infrastructure Program ADB DPSP .42 - PPG Approved DF: Regional Low Carbon echnology Program ADB DPSP .53 - DF: ADB CTF Private Sector ADB DPSP .42 PPG Approved DF: ADB CTF Private Sector ADB DPSP .53 - PPG Approved DF: ADB CTF Private Sector ADB DPSP .42 - DF: ADB CTF Private Sector Next ADB DPSP .84 - PPG Approved DF: Corporate Green Economy EBRD DPSP 1.05 - PPG | reparation Approved DF: ADB CTF Private Sector Smart ADB DPSP .42 - PPG Approved NA novation Investment Facility (Low arbon Technologies) ADB DPSP .42 - PPG Approved NA DF: ADB CTF Private Sector Smart Litters and Infrastructure Program ADB DPSP .42 - PPG Approved Project Design Phase Operational delays DF: ADB CTF Private Sector Smart Scott Smart Currently Berg ADB DPSP .53 - PPG Approved NA DF: ADB CTF Private Sector Smart Scott Smart Scott Smart Scott Scott Smart Scott S |