

FONDOS DE INVERSIÓN EN EL CLIMA

CTF/TFC.8/3
26 de octubre de 2011

Reunión del Comité del Fondo Fiduciario del Fondo para una Tecnología Limpia (FTL)
Washington, DC
4 de noviembre de 2011

Punto 3 del temario

INFORME SEMESTRAL SOBRE LAS OPERACIONES DEL FTL

Decisión propuesta por el Comité del Fondo Fiduciario del FTL

Después de examinar el documento CTF/TFC.8/3, *Informe semestral sobre las operaciones del FTL*, el Comité del Fondo Fiduciario toma nota de los avances logrados en el desarrollo y la aprobación de los proyectos previstos en los planes de inversión del FTL aprobados. El Comité recibe con beneplácito la introducción del sistema de semáforo como instrumento para mejorar la gestión de la cartera de proyectos en tramitación del FTL, y anima a que se entreguen rápidamente los proyectos en diversas fases de desarrollo y ejecución.

I. INTRODUCCIÓN

1. Este informe ofrece información actualizada para el Comité del Fondo Fiduciario (CFF) del FTL acerca de la situación de las operaciones del FTL, y en concreto de los avances realizados desde el último informe semestral, que se presentó al Comité en junio de 2011. La Sección II del informe examina la situación actual de los planes de inversión del FTL. La Sección III ofrece información sobre los proyectos cuyo financiamiento ha sido aprobado por el Comité del Fondo Fiduciario a septiembre de 2011. La Sección IV presenta un resumen del calendario revisado de aprobación de proyectos para el ejercicio fiscal 2012 (EF2012). Finalmente, la Sección V introduce un sistema de semáforo para el seguimiento de la entrega de los proyectos del FTL.

II. SITUACIÓN DE LOS PLANES DE INVERSIÓN DEL FTL

2. En su reunión de noviembre de 2008, el Comité del Fondo Fiduciario del FTL indicó a los BMD que se deberían preparar 15 a 20 planes de inversión para su revisión, y señaló su expectativa de que los recursos del fondo no se distribuyeran de manera demasiado dispersa para poder lograr su objetivo de proporcionar financiamiento ampliado para contribuir a la demostración, uso y transferencia de tecnologías de bajo nivel de emisiones de carbono con considerable potencial a nivel de costos para reducir las emisiones de gases de efecto invernadero en el largo plazo. La situación del desarrollo y la ejecución de los planes de inversión del FTL, a octubre de 2011, se resume a continuación:

- a) *Planes de inversión existentes con asignaciones de fondos.* El Comité del Fondo Fiduciario ha aprobado 13 planes de inversión por un monto total de US\$4350 millones de los fondos del FTL para 12 países; que incluyen a Colombia, Egipto, Filipinas, Indonesia, Kazajstán, México, Marruecos, Sudáfrica, Tailandia, Turquía, Ucrania y Vietnam; y un plan de inversión regional para la concentración de energía solar en Oriente Medio y Norte de África (CES-OMNA), que abarca a Argelia, Egipto, Jordania, Marruecos y Túnez.
- b) *Plan de Inversión de Nigeria.* En noviembre de 2010, el Comité del Fondo Fiduciario aprobó el *Plan de Inversión del FTL para Nigeria*, como base para el desarrollo adicional de actividades de desarrollo para el financiamiento del FTL. El financiamiento de proyectos y programas del plan de inversión, para el que se han solicitado US\$250 millones del FTL, dependerá de la disponibilidad de fondos más allá de lo programado para los proyectos en tramitación. Recientemente, el Gobierno de Nigeria ha reiterado su gran interés en recibir financiamiento para la ejecución de su plan de inversión aprobado.
- c) *Plan de Inversión de India.* De acuerdo con la decisión del Comité del Fondo Fiduciario adoptada en su reunión de junio de 2011, el Gobierno de India ha desarrollado, con el respaldo de los bancos multilaterales de desarrollo (BMD), un plan de inversión para su financiamiento por el FTL. El plan se ha distribuido a los miembros del Comité del Fondo Fiduciario y se presentará en la reunión del Comité del 4 de noviembre de 2011.

d) *Plan de Inversión de Chile*. El Gobierno de Chile informó recientemente a la Unidad Administrativa de los FIC de su renovado interés en desarrollar un plan de inversión y solicitar una misión conjunta de los BMD para apoyar al Gobierno en este sentido. Se está debatiendo la organización de la misión conjunta. Un representante del Gobierno de Chile presentará información actualizada al Comité del Fondo Fiduciario en su reunión del 4 de noviembre de 2011.

3. En los últimos meses, una serie de países han solicitado actualizar y revisar sus planes de inversión aprobados con el respaldo de los BMD. El Gobierno de Vietnam presentó su plan de inversión revisado al Comité del Fondo Fiduciario en su reunión de junio de 2011, y el Comité aprobó las revisiones propuestas. El 14 de octubre de 2011 se distribuyó el plan de inversión revisado de Marruecos para obtener una decisión por correo de los miembros del Comité del Fondo Fiduciario. El plan de inversión revisado de Filipinas se presentará al Comité del Fondo Fiduciario en su reunión del 4 de noviembre de 2011. Finalmente, el Gobierno de Tailandia ha solicitado revisar su plan de inversión para centrarse en las operaciones del sector privado; se espera que el plan revisado se someta a la aprobación del Comité del Fondo Fiduciario en noviembre de 2011, una vez que el Gobierno haya concluido su proceso de aprobación interna.

III. SITUACIÓN DE LA APROBACIÓN DE FINANCIAMIENTO DEL FTL

4. A septiembre de 2011, el Comité del Fondo Fiduciario había aprobado 32 proyectos¹, por un total de US\$1700 millones. Estos proyectos se desarrollaron dentro de 12 planes nacionales y regionales de inversión diferentes. Se espera que estos proyectos movilicen US\$11 000 millones de cofinanciamiento del sector privado, los gobiernos, los BMD y otras fuentes. El Cuadro 1 siguiente contiene un resumen de las aprobaciones de financiamiento (en el Anexo 1 se ofrece información más detallada sobre estos proyectos).

Cuadro 1: Resumen de la aprobación de proyectos del FTL (a septiembre de 2011)

Proyectos aprobados por los BMD	Número	Monto del FTL	Financiamiento movilizado
		(millones de US\$)	(millones de US\$)
Sector privado	9	247,8	2075,2
Sector público	8	745	5385,3
Subtotal	17	992,8	7460,5
Proyectos aprobados por el CFF pendientes de la aprobación de los BMD			
Sector privado	11	256,9	2032,0
Sector público	4	447,0	1561,8
Subtotal	15	703,9	3593,8
Total	32	1696,6	11 054,3

¹ En el caso de los proyectos en los que participa más de un BMD o tienen más de una fase, o los programas con múltiples proyectos, cada préstamo, fase o proyecto se considera un proyecto separado para fines de recuento.

5. De los 32 proyectos cuyo financiamiento ha sido aprobado por el Comité del Fondo Fiduciario, 17 han alcanzado la fase de aprobación de los BMD, mientras que 15 todavía no han sido aprobados por los BMD.

6. Una veintena de los 32 proyectos están clasificados como proyectos del sector privado (es decir, ejecutados por las instituciones de los BMD dedicadas al sector privado) y una docena son proyectos del sector público (es decir, ejecutados por instituciones de los BMD dedicadas al sector público). En términos del monto de financiamiento, los 20 proyectos del sector privado reciben un financiamiento total del FTL de US\$504,6 millones, mientras que los 12 proyectos del sector público reciben US\$1192 millones del FTL, lo que indica que el tamaño de proyecto o monto del préstamo promedio de los proyectos del sector público (US\$99,3 millones) es mucho mayor que el de los proyectos del sector privado (US\$25,2 millones).

7. Además del financiamiento de proyectos, el Comité del Fondo Fiduciario aprobó cinco donaciones por un valor aproximando de US\$1 millón para la preparación de los proyectos. Véase el Cuadro 2 para obtener información más detallada.

Cuadro 2: Situación de la aprobación de donaciones del FTL para la preparación de proyectos
(A septiembre de 2011)

País	Título del proyecto	BMD	Público / Privado	Monto de la donación (en US\$)	Fecha de aprobación
Egipto	Planta de energía eólica de 200MW en el Golfo de Suez	BAfD	Público	1 000 000	15/11/2010
Egipto	Proyecto de Energía Solar Concentrada de Kom Ombo	BAfD	Público	995 500	26/07/2011
Kazajstán	Mecanismo Marco para el Desarrollo de la Energía Renovable	BERF	Privado	1 000 000	20/04/2011
Viet Nam	Transporte urbano en Hanoi	BAfD	Público	1 000 000	20/09/2011
Viet Nam	Transporte urbano en Ho Chi Minh City	BAfD	Público	1 000 000	20/09/2011
TOTAL				4 995 500	

IV. CALENDARIO REVISADO DE APROBACIÓN DE PROYECTOS PARA EL EF2012

8. En junio de 2011 se presentó el calendario de aprobación de proyectos para el EF2012 al Comité de Fondo Fiduciario. Desde entonces, los BMD han proporcionado información actualizada sobre sus carteras de proyectos en tramitación, teniendo en cuenta los nuevos acontecimientos en una serie de países con respecto a los que se han introducido o se están considerando revisiones de los planes de inversión aprobados y cambios de los plazos de los proyectos.

9. El calendario revisado de aprobación de proyectos para el EF2012 se presenta en el Anexo II. El monto total de financiamiento del FTL solicitado dentro de este calendario de aprobación equivale a US\$1640 millones para 37 proyectos. Los fondos que actualmente se

prevé que estén disponibles para el EF2012 pueden no ser suficientes para atender estas solicitudes. Por otro lado, teniendo en cuenta la situación actual de varios planes de inversión revisados pendientes de aprobación y los posibles retrasos en el desarrollo de proyectos, es posible que algunos proyectos incluidos en este calendario de aprobación no se materialicen, mientras que otros proyectos programados actualmente para el EF2013 podrían estar listos para su puesta en marcha.

V. SEGUIMIENTO DE LA ENTREGA DE PROYECTOS

10. De acuerdo con la decisión adoptada en la reunión de junio de 2011 del Comité del Fondo Fiduciario del FTL sobre la gestión de la cartera de proyectos en tramitación, se ha introducido un sistema de semáforo como instrumento para gestionar dicha cartera y seguir el progreso de las actividades de los proyectos del FTL.

11. La Unidad Administrativa de los FIC, en colaboración con el Comité de los BMD, ha desarrollado un sistema de semáforo que seguirá dos hitos fundamentales de la entrega de proyectos². La primera serie de semáforos sigue el tiempo transcurrido para cada proyecto o programa desde la fecha de presentación indicada cuando se constituyó la cartera de proyectos en tramitación del FTL hasta la fecha prevista actualmente de presentación para la aprobación del financiamiento por el Comité del Fondo Fiduciario³. La segunda serie de semáforos sigue el tiempo transcurrido entre la aprobación del financiamiento del FTL por el Comité del Fondo Fiduciario para un proyecto o programa y la fecha prevista de aprobación del proyecto por el BMD⁴.

12. Con el fin de hacer un seguimiento de las aprobaciones por el Comité del Fondo Fiduciario, se aplican los siguientes semáforos:

- | | |
|-----------|---|
| Verde: | Dentro de un plazo de 3 meses desde la fecha de presentación indicada originalmente hasta la fecha prevista actualmente para la presentación al Comité del Fondo Fiduciario |
| Amarillo: | Dentro de un plazo de 3 a 9 meses desde la fecha de presentación indicada originalmente hasta la fecha prevista actualmente para la presentación al Comité del Fondo Fiduciario |
| Rojo: | Dentro de un plazo superior a 9 meses desde la fecha de presentación indicada originalmente hasta la fecha prevista actualmente para la presentación al Comité del Fondo Fiduciario |

13. Con el fin de hacer un seguimiento de las aprobaciones por los BMD, se aplican los siguientes semáforos a los proyectos del sector público:

² El sistema de semáforo se ampliará en el futuro para que siga el progreso de la entrada en vigor del proyecto y el desembolso.

³ En muchos planes de inversión, las fechas originales propuestas para la presentación de proyectos al Comité del Fondo Fiduciario eran indicativas.

⁴ En el caso de los proyectos aprobados por el BMD, se usan las fechas reales de aprobación.

- Verde: Dentro de un plazo de 9 meses desde la fecha de aprobación del Comité del Fondo Fiduciario hasta la fecha (prevista) de aprobación por el BMD
- Amarillo: Dentro de un plazo de 9 a 12 meses desde la fecha de aprobación del Comité del Fondo Fiduciario hasta la fecha (prevista) de aprobación por el BMD
- Rojo: Dentro de un plazo superior a 12 meses desde la fecha de aprobación del Comité del Fondo Fiduciario hasta la fecha (prevista) de aprobación por el BMD

14. En el caso de los programas del sector privado, los semáforos correspondientes para el seguimiento de la aprobación por los BMD son los siguientes:

- Verde: Dentro de un plazo de 9 meses desde la fecha de aprobación por el Comité del Fondo Fiduciario hasta la fecha actual para al menos un tercio de los fondos del programa en el caso de los proyectos del sector financiero, y dentro de un plazo de 18 meses en el caso de los proyectos de infraestructura
- Amarillo: Dentro de un plazo de 9 a 18 meses desde la fecha de aprobación por el Comité del Fondo Fiduciario hasta la fecha actual para al menos un tercio de los fondos del programa en el caso de los proyectos del sector financiero, y dentro de un plazo inferior a 27 meses en el caso de los proyectos de infraestructura
- Rojo: Dentro de un plazo superior a 18 meses desde la fecha de aprobación por el Comité del Fondo Fiduciario hasta la fecha actual para al menos un tercio de los fondos del programa en el caso de los proyectos del sector financiero, y dentro de un plazo superior a 27 meses en el caso de los proyectos de infraestructura

15. Los resultados de las dos series de semáforos para la entrega de proyectos se presentan en el Anexo III⁵.

16. En el caso de los 17 proyectos que han llegado a la fase de aprobación del BMD, casi todos se aprobaron con un semáforo verde tanto por el Comité del Fondo Fiduciario como por el BMD.

17. En el caso de los 15 proyectos que han superado la fase de aprobación del Comité del Fondo Fiduciario, pero están pendientes de la aprobación del BMD, 2 fueron aprobados por el

⁵ Debido a la falta de información exhaustiva, para los fines de este ejercicio, todos los proyectos del sector privado se consideran proyectos del sector privado, y el financiamiento de todo proyecto que haya obtenido la aprobación del BMD en el marco de un programa equivale a un tercio de los fondos de dicho programa. Los semáforos se actualizarán cuando se cuente con más información.

Comité del Fondo Fiduciario con un semáforo verde, 12 con un semáforo amarillo y 1 con un semáforo rojo. En el caso de las aprobaciones de los BMD, los semáforos de 7 proyectos se mantuvieron verdes y 8 pasaron a amarillo.

18. En el caso de los 66 proyectos de la cartera en tramitación⁶ que no han alcanzado la fase de aprobación del Comité del Fondo Fiduciario, 13 proyectos (20%) tienen un semáforo amarillo y 53 proyectos (80%) tienen un semáforo rojo.

19. De hecho, se considera que el conjunto de proyectos que han llegado a la fase de aprobación de los BMD han progresado más rápido y se han aprobado con un semáforo verde; por el contrario, los proyectos que no han alcanzado la fase de aprobación del Comité del Fondo Fiduciario han progresado más lentamente y/o se ha previsto un plazo más largo para su desarrollo. En el caso de los proyectos de la cartera en tramitación, el número mayor de semáforos rojos y amarillos indica un optimismo excesivo con respecto a la entrega de los proyectos cuando se presentaron los planes de inversión para su aprobación. El Comité de los BMD está examinando actualmente la experiencia de implementación de los planes de inversión, con vistas a extraer lecciones aprendidas y compartirlas con el Comité del Fondo Fiduciario en su próxima reunión de mayo de 2012.

⁶ Los semáforos no se aplican a una serie de proyectos debido a la aprobación pendiente de los planes de inversión revisados o la división en tramos de programas del sector privado.

Anexo I: Situación de la aprobación de proyectos del FTL (

MDB APPROVED PROJECTS							
PROJECT CODE	COUNTRY	PROJECT TITLE	MDB	TFC APPROVAL DATE	MDB APPROVAL DATE*	CTF FUNDING (in \$ million)	LEVERAGED FUNDING (in \$ million)
PRIVATE							
CTEBKZ-2013-09A	Kazakhstan	District Heating Modernization Framework	EBRD	20-Jan-11	2-Mar-11	42.0	168.0
CTIDMX-2027-18A	Mexico	Public-Private Sector Proposal Renewable Energy CTF Program	IDB	17-Nov-09	8-Jun-10	53.4	961.2
CTIFMX-2029-20A	Mexico	Private Sector Wind Development	IFC	11-May-09	15-Jan-10	15.6	120.0
CTIFZA-2039-25D	South Africa	EE Program	IFC	5-Oct-10	1-Jun-11	7.5	40.0
CTEBTR-2052-35B	Turkey	Turkish Sustainable Energy Financing Facility(TurSEFF)**	EBRD	15-Jan-10	6-May-10	43.3	303.1
CTEBTR-2052-35C	Turkey	Turkish Sustainable Energy Financing Facility(TurSEFF)**	EBRD	31-Aug-10	26-Jul-11	6.8	47.9
CTIFTR-1053-36A	Turkey	Commercialized Sustainable Energy Finance Program (CSEF)	IFC	17-Sep-09	21-Apr-10	21.7	140.0
CTEBUA-2054-37A	Ukraine	Ukraine Sustainable Energy Finance Program	EBRD	12-Oct-10	25-Nov-10	27.6	140.0
CTIFVN-2062-44A	Vietnam	EE - Sustainable Energy Finance Program	IFC	30-Sep-10	26-Oct-10	30.0	155.0
Subtotal - Private						247.8	2,075.2
PUBLIC							
CTIDCO-2002-01C	Colombia	Sustainable Transport System(SETP)	IDB	19-Aug-11	14-Sep-11	20.0	300.0
CTIBEG-1006-04A	Egypt	Wind Power Development Project(Transmission)	IBRD	7-May-10	15-Jun-10	150.0	646.0
CTIBID-2009-07B	Indonesia	Indonesia Geothermal	IBRD	21-Dec-10	1-Jul-11	125.0	449.7
CTIBMX-1025-16A	Mexico	Urban Transport Transformation Project	IBRD	15-Oct-09	25-Mar-10	200.0	2,025.0
CTIBMX-1026-17A	Mexico	Efficient Lighting and Appliance Project	IBRD	2-Sep-10	23-Nov-10	50.0	663.4
CTAfZA-2041-26A	South Africa	ESKOM Renewable Support Project-Wind	AfDB	12-Nov-10	30-May-11	50.0	125.6
CTAfZA-2042-27A	South Africa	ESKOM Renewable Support Project-CSP	AfDB	12-Nov-10	30-May-11	50.0	125.6
CTIBTR-1049-33A	Turkey	Private Sector RE and EE Project	IBRD	28-May-09	28-May-09	100.0	1,050.0
Subtotal - Public						745.0	5,385.3
TOTAL						992.8	7,460.5

TFC APPROVED PROJECTS AWAITING MDB APPROVAL

PROJECT CODE	COUNTRY	PROJECT TITLE	MDB	TFC APPROVAL DATE	PROJECTED MDB APPROVAL DATE*	CTF FUNDING (in \$ million)	LEVERAGED FUNDING (in \$ million)
PRIVATE							
CTAfZA-2039-25A	South Africa	EE Program	AfDB	5-Oct-10	Dec-11	7.5	40.0
CTIDCO-2003-02A	Colombia	Sustainable Energy Finance Program	IDB	21-Dec-10	Dec-11	6.1	99.3
CTIFCO-2003-02E	Colombia	Sustainable Energy Finance Program	IFC	21-Dec-10	Sep-11	11.4	185.7
CTEBKZ-2011-08A	Kazakhstan	Waste Management Framework	EBRD	9-Jun-11	Jan-12	22.5	90.0
CTIDMX-2028-19A	Mexico	Private Sector Energy Efficiency**	IDB	2-May-11	Nov-11	24.4	88.0
CTIFPH-2038-23B	Philippines	Sustainable Energy -RE Accelerator Program (REAP)	IFC	30-Sep-10	Mar-12	20.0	330.0
CTIFPH-2038-23C	Philippines	Sustainable Energy Program	IFC	16-Feb-11	Nov-11	10.0	209.0
CTAfZA-2040-25B	South Africa	Sustainable Energy Acceleration Program	AfDB	5-Oct-10	Dec-11	42.5	305.0
CTIFZA-2040-25C	South Africa	Sustainable Energy Acceleration Program	IFC	5-Oct-10	Apr-12	42.5	305.0
CTIFTH-1047-31A	Thailand	Renewable Energy Accelerator Program(TSEFF)	IFC	2-Jun-10	Dec-11	40.0	260.0
CTIFTH-1048-32A	Thailand	Sustainable Energy Finance Program(T-SEF)	IFC	5-Oct-10	Sep-11	30.0	120.0
Subtotal-Private						256.9	2,032.0
PUBLIC							
CTIBZA-2041-26B	South Africa	ESKOM Renewable Support Project-Wind	IBRD	12-Nov-10	Oct-11	50.0	125.6
CTIBZA-2042-27B	South Africa	ESKOM Renewable Support Project-CSP	IBRD	12-Nov-10	Oct-11	200.0	502.2
CTAfMA-2015-11B	Morocco	Ouarzazate CSP	AFDB	22-Jun-11	Dec-11	100.0	474.0
CTIBMA-2015-11A	Morocco	Ouarzazate CSP	IBRD	22-Jun-11	Oct-11	97.0	460.0
Subtotal-Public						447.0	1,561.8
TOTAL						703.9	3,593.8
GRAND TOTAL						1,696.6	11,054.3

* Los BMD han aprobado parcialmente los programas del sector privado y hay proyectos adicionales pendientes de aprobación.

Anexo II: Calendario revisado de aprobación de proyectos para el EF2012

COUNTRY	MDB	PROJECT NAME	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	TOTAL
Colombia	IDB	Sustainable Transport System(BOGOTA SITP)	-	-	-	-	-	-	-	-	40.0	-	-	-	40.0
Colombia	IDB	Strategic Public Transportation Systems Program(SETP)	-	20.0	-	-	-	-	-	-	-	-	-	-	20.0
Colombia	IDB	Energy Efficiency-Private-Public Sector Energy	-	-	-	-	-	-	16.4	-	-	-	-	-	16.4
Egypt	AfDB	Wind Energy Scale up Program(IPPs)	-	-	-	-	-	-	-	-	-	-	-	50.0	50.0
Indonesia	ADB	Indonesia Energy Efficiency and RE(Private Sector)	-	-	-	-	-	-	-	50.0	-	-	-	-	50.0
Indonesia	ADB	Indonesia-Geothermal (Public Sector)	-	-	-	-	-	-	-	125.0	-	-	-	-	125.0
Indonesia	IFC	Geothermal	-	-	-	-	-	-	-	-	-	25.0	-	-	25.0
Indonesia	ADB	Indonesia Geothermal (Private Sector)	-	-	-	-	-	25.0	-	-	-	-	-	-	25.0
Indonesia	IFC	EE/RE through FIs	-	-	-	-	-	-	50.0	-	-	-	-	-	50.0
Kazakhstan	EBRD	Renewable Energy II	-	-	15.0	-	-	-	-	-	-	-	-	-	15.0
Kazakhstan	EBRD	Renewable Energy III	-	-	-	-	-	30.0	-	-	-	-	-	-	30.0
Kazakhstan	IFC	Energy Efficiency	-	-	-	-	-	-	-	-	22.0	-	-	-	22.0
CSP-MENA	IBRD	Egypt Kom Ombo CSP	-	-	-	-	-	-	-	-	-	50.0	-	-	50.0
CSP-MENA	AfDB	Egypt Kom Ombo CSP	-	-	-	-	-	-	-	-	-	50.0	-	-	50.0
CSP-MENA	IBRD	Jordan CSP Transmission	-	-	-	-	-	-	-	-	-	-	-	40.0	40.0
CSP-MENA	IBRD	Tunisia STEG CSP	-	-	-	-	-	-	-	-	-	-	-	25.0	25.0
CSP-MENA	IFC	Tunisia STEG CSP	-	-	-	-	-	-	-	-	-	-	-	25.0	25.0
Mexico	IDB	Public Sector Renewable Energy	-	-	-	70.6	-	-	-	-	-	-	-	-	70.6
Mexico	IDB	Public Sector Energy Efficiency	-	-	-	-	-	-	-	51.6	-	-	-	-	51.6
Mexico	IFC	Renewable Energy	-	-	-	-	-	-	14.4	-	-	-	-	-	14.4
Morocco	AfDB	Wind farm (private sector)	-	-	-	100.0	-	-	-	-	-	-	-	-	100.0
Morocco	IBRD	Morocco FDE Energy	-	-	-	-	-	-	-	-	-	-	75.0	-	75.0
Morocco	IFC	RE	-	-	-	-	25.0	-	-	-	-	-	-	-	25.0
Philippines	ADB	Philippines E-Trikes	-	-	-	100.0	-	-	-	-	-	-	-	-	100.0
Philippines	IBRD	Philippines RE/EE	-	-	-	-	-	-	-	-	-	45.0	-	-	45.0
Philippines	IBRD	Philippines BRT	-	-	-	-	-	-	-	-	-	-	15.0	-	15.0
Thailand	IBRD	Thailand EGAT/PEA -Advancing Clean Energy Investments with Public Utilities	-	-	-	-	-	70.0	-	-	-	-	-	-	70.0
Thailand	IBRD	Thailand BMA -Urban Transformation	-	-	-	-	-	70.0	-	-	-	-	-	-	70.0
Turkey	IFC	Private RE -RE/EE Projects	-	-	-	-	-	-	-	-	28.3	-	-	-	28.3
Ukraine	EBRD	Renewable Energy II	-	-	-	-	-	22.4	-	-	-	-	-	-	22.4
Ukraine	EBRD	Energy Efficiency	-	-	-	-	-	50.0	-	-	-	-	-	-	50.0
Ukraine	IFC	Energy Efficiency	-	-	-	-	-	25.0	-	-	-	-	-	-	25.0
Vietnam	ADB	Vietnam Transport (HCMC)	-	-	-	-	-	-	-	-	-	-	-	50.0	50.0
Vietnam	ADB	Vietnam EE - Industrial Energy Efficiency	-	-	-	-	-	-	50.0	-	-	-	-	-	50.0
Vietnam	ADB	Vietnam Transport (Ha Noi)	-	-	-	-	-	-	-	-	-	-	-	50.0	50.0
Vietnam	IBRD	Vietnam Transmission-Smart Grid Technology	-	-	-	-	-	-	-	-	30.0	-	-	-	30.0
Vietnam	IFC	RE	-	-	-	-	-	-	-	40.0	-	-	-	-	40.0
		TOTAL	-	20.0	15.0	270.6	25.0	292.4	130.8	266.6	120.3	170.0	90.0	240.0	1,640.7

Nota: Los dos proyectos en Tailandia con el BIRF están pendientes de la presentación de un plan de inversión revisado.

Anexo III: Semáforos para seguir la entrega de proyectos

TFC Approval Tracking		Project Count				MDB Approval Tracking		Project Count
ICON Definition (from Original TFC Approval to Updated TFC Approval)		TFC-Approved Projects		Project Pipeline		ICON Definition (from TFC Approval to MDB Approval)		TFC-Approved Projects
		Private	Public	Private	Public			
Green	Below 3 months	2	0	0	0	Green	Below 9 months	5
Yellow	Between	8	4	5	8	Yellow	Between 9 and 18 months	6
Red	More than 9 months	1	0	21	32	Red	More than 18 months	0
						PUBLIC		
Green	Below 9 months					Green	Below 9 months	2
Yellow	Between 9 and 12 months					Yellow	Between 9 and 12 months	2
Red	More than 12 months					Red	More than 12 months	0

Project Code	MDB	Project Title	Country/Region	Public/Private	CTF FUNDING (in \$ million)	Original TFC Approval	TFC APPROVAL	Tracking for TFC Approval	MDB APPROVAL	Tracking for MDB Approval
MDB APPROVED PROJECTS										
CTEBKZ-2013-09A	EBRD	District Heating Modernization Framework	Kazakhstan	Private	42.0		Jan-11		Mar-11	
CTIDMX-2027-18A	IDB	Renewable Energy Program	Mexico	Private	53.4	Nov-09	Nov-09		Jun-10	
CTIFMX-2029-20A	IFC	Private Sector Wind Development	Mexico	Private	15.6	May-09	May-09		Jan-10	
CTIFZA-2039-25D	IFC	EE Program	South Africa	Private	7.5	Nov-10	Oct-10		Jun-11	
CTEBTR-2052-35B	EBRD	Turkish Private Sector Sustainable Energy Financing Facility(TurSEFF)	Turkey	Private	43.3	Jan-10	Jan-10		May-10	
CTEBTR-2052-35C	EBRD	Turkish Private Sector Sustainable Energy Financing Facility(TurSEFF)	Turkey	Private	6.8	Jan-10	Aug-10		Jul-11	
CTIFTR-1053-36A	IFC	Commercializing Sustainable Energy Finance Program (CSEF)	Turkey	Private	21.7	Sep-09	Sep-09		Apr-10	
CTEBUA-2054-37A	EBRD	Renewables Direct Lending Facility	Ukraine	Private	27.6	Jun-10	Oct-10		Nov-10	
CTIFVN-2062-44A	IFC	Sustainable Energy Finance Program	Vietnam	Private	30.0	Jul-10	Sep-10		Oct-10	
SUBTOTAL					247.8					
CTIDCO-2002-01C	IDB	Strategic Public Transportation Systems Program(SETP)	Colombia	Public	20.0	Jul-11	Aug-11		Sep-11	
CTIBEG-1006-04A	IBRD	Wind Power Development Project(Transmission)	Egypt	Public	150.0	Jun-10	May-10		Jun-10	
CTIBID-2009-07B	IBRD	Indonesia Geothermal Clean Energy Investment Project	Indonesia	Public	125.0	Aug-10	Dec-10		Jul-11	
CTIBMX-1025-16A	IBRD	Urban Transport Transformation Project	Mexico	Public	200.0	Oct-09	Oct-09		Mar-10	
CTIBMX-1026-17A	IBRD	Efficient Lighting and Appliance Project	Mexico	Public	50.0	Jul-10	Sep-10		Nov-10	
CTAfZA-2041-26A	AfDB	ESKOM Renewable Support Project-Wind	South Africa	Public	50.0	Oct-10	Nov-10		May-11	
CTAfZA-2042-27A	AfDB	ESKOM Renewable Support Project-CSP	South Africa	Public	50.0	Oct-10	Nov-10		May-11	
CTIBTR-1049-33A	IBRD	Private Sector RE and EE Project	Turkey	Public	100.0	May-09	May-09		May-09	
SUBTOTAL					745.0					
TOTAL					992.8					

Continuación del Anexo III

Project Code	MDB	Project Title	Country/ Region	Public/ Private	CTF FUNDING (in \$ million)	Original TFC Approval	Actual TFC Approval	Tracking for TFC Approval	Projected MDB APPROVAL	Tracking for MDB Approval	REMARKS (Reasons for Delays and Proposed Actions)
TFC APPROVED PROJECTS AWAITING MDB APPROVAL											
CTIDCO-2003-02A	IDB	Sustainable Energy Finance Program	Colombia	Private	6.1	Sep-10	Dec-10	🟡	Dec-11	🟡	IDB and IFC are taking turns to channel CTF resources to client banks. IDB's turn will come after IFC's first bank
CTIFCO-2003-02E	IFC	Sustainable Energy Finance Program	Colombia	Private	11.4	Sep-10	Dec-10	🟡	Sep-11	✅	
CTEBKZ-2011-08A	EBRD	Waste Management Framework	Kazakhstan	Private	22.5	Jan-11	Jun-11	🟡	Jan-12	✅	
CTIDMX-2028-19A	IDB	Private Sector Energy Efficiency program-Part 1	Mexico	Private	24.4	Jun-10	May-11	❌	Nov-11	✅	
CTIFPH-2038-23B	IFC	RE Accelerator Program (REAP)	Philippines	Private	20.0	Jul-10	Sep-10	✅	Mar-12	🟡	Project processing underway.
CTIFPH-2038-23C	IFC	Sustainable Energy Finance Program	Philippines	Private	10.0	Sep-10	Feb-11	🟡	Nov-11	✅	Project processing underway.
CTAFZA-2039-25A	AfDB	EE Program	South Africa	Private	7.5	Jul-10	Oct-10	🟡	Dec-11	🟡	The delays can be attributed to the fact that the "small" volume of the lines is somewhat less appealing to some of the financial institutions while in other instances the establishment of a preliminary pipeline takes time.
CTAFZA-2040-25B	AfDB	Sustainable Energy Acceleration Program	South Africa	Private	42.5	Jul-10	Oct-10	🟡	Dec-11	🟡	This component has been delayed owing to the delay in the RE procurement process which has changed form from feed-in tariff to price competition. The opportunities outside this procurement process have not developed as planned, but the Bank is continuing to explore the same.
CTIFZA-2040-25C	IFC	Sustainable Energy Acceleration Program	South Africa	Private	42.5	Jul-10	Oct-10	🟡	Apr-12	🟡	Project processing underway.
CTIFTH-1047-31A	IFC	Renewable Energy Accelerator Program(TSEFF)	Thailand	Private	40.0	Apr-10	Jun-10	✅	Dec-11	🟡	One project has been Board approved, another is in progress.
CTIFTH-1048-32A	IFC	Sustainable Energy Finance Program(T-SEF)	Thailand	Private	30.0	May-10	Oct-10	🟡	Jul-11	✅	One project has been Board approved, another is in progress.
SUBTOTAL					256.9						
CTAFMA-2015-11B	AfDB	Ouarzazate CSP	Morocco	Public	100.0	Dec-10	Jun-11	🟡	Dec-11	✅	
CTIBMA-2015-11A	IBRD	Ouarzazate CSP	Morocco	Public	97.0	Dec-10	Jun-11	🟡	Oct-11	✅	according to original plan, complex project
CTIBZA-2041-26B	IBRD	ESKOM Renewable Support Project-Wind	South Africa	Public	50.0	Mar-10	Nov-10	🟡	Oct-11	🟡	according to original plan, complex project/need to incorporate
CTIBZA-2042-27B	IBRD	ESKOM Renewable Support Project-CSP	South Africa	Public	200.0	Mar-10	Nov-10	🟡	Oct-11	🟡	according to original plan, complex project/need to incorporate
SUBTOTAL					447.0						
TOTAL					703.9						

Continuación del Anexo III

Project Code	MDB	Project Title	Country/ Region	Public/ Private	CTF FUNDING (in \$ million)	Original TFC Approval	Updated TFC Approval	Tracking for TFC Approval	Projected MDB APPROVAL	Tracking for MDB Approval	REMARKS (Reasons for Delays and Proposed Actions)
PROJECT PIPELINE											
CTADID-2008-06A	ADB	Indonesia Energy Efficiency and RE(Private Sector)	Indonesia	Private	50.0	Oct-10	Feb-12	⊗	Mar-12	✔	Delay due to resolution of ex-Asia country risk issue on regional fund which is expected soon.
CTADID-2010-07D	ADB	Indonesia Geothermal (Private Sector)	Indonesia	Private	25.0	Mar-11	Dec-11	⊕	Dec-12	⊕	Project is waiting on resolution of claim on assets and possible GOI decision to channel project revenues through Pertamina. Alternate private sector geothermal project may be considered if necessary.
CTAFEG-1005-03A	AfDB	Wind Energy Scale up Program(IPP)	Egypt	Private	50.0	Mar-11	Jun-12	⊗	Feb-13	✔	Delays due to the Egyptian Revolution.
CTAFMA-2032-21A	AfDB	Wind farm (private sector)	Morocco	Private	100.0	Dec-10	Oct-11	⊗	Dec-11	✔	
CTAIZA-2043-25E	AfDB	RE - SWH	South Africa	Private	25.0	Feb-11	Aug-12	⊗	Mar-13	✔	AfDB is in early discussion with a municipality on the design for a SHW Initiative. The design will be developed further over Q4 2011 and hence CTF approval could be targeted for Q2 2012.
CTEBKZ-2012-08B	EBRD	Renewable Energy II	Kazakhstan	Private	15.0	Jun-11	Sep-11	⊕	Nov-11	✔	This is the balance of the renewables project, first tranche of which was approved in June 2011. Overall, project is on schedule.
CTEBKZ-2012-08C	EBRD	Renewable Energy III	Kazakhstan	Private	30.0	Jun-11	Dec-11	⊕	Dec-11		This is the balance of the renewables project, first tranche of which was approved in June 2011. Overall, project is on schedule.
CTEBKZ-2012-08D	EBRD	Renewable Energy IV	Kazakhstan	Private	45.0	Oct-12	Oct-12		Nov-12	✔	Pipeline management(availability of CTF funds)
CTEBUA-2055-38A	EBRD	Renewable Energy II	Ukraine	Private	22.4		Dec-11		Feb-12	✔	This is the balance of the total \$50 million renewables project. First tranche(\$27.6 million) was approved in Oct. 2010. Overall, project is on schedule.
CTEBUA-2056-38B	EBRD	Energy Efficiency	Ukraine	Private	50.0	Sep-10	Dec-11	⊗	Feb-12	✔	EBRD is working with the Ukrainian government to achieve regulatory changes which are a pre-requisite to the facility being implemented. This work is progressing, but has experienced some delays. Furthermore, the use of CTF money is intended to be as guarantees to the local banks. The inability to use this as a local currency loan is currently further delaying the operation. The Ukrainian banks will have to cover the exchange rate risk, and at present they are unwilling to do this. It is expected that this situation will improve over the next couple of months.
CTEBUA-2057-39A	EBRD	Zero Emmissions Power from the Gas Network	Ukraine	Private	50.0	Jul-12	Jul-12		Oct-12	✔	Political issues relating to pipeline governance reform in Ukraine.
CTIFCO-2004-02D	IFC	Energy Efficiency	Colombia	Private	6.1	Sep-10	Jul-12	⊗	Apr-13	⊕	Program under preparation
CTIFID-2010-07C	IFC	Geothermal	Indonesia	Private	25.0	Jul-10	Apr-12	⊗	Oct-13	⊕	Program in development-project/sponsor identification ongoing
CTIFID-2008-06B	IFC	EE/RE through FIs	Indonesia	Private	50.0	Jul-10	Jan-12	⊗	Dec-12	⊕	Program submittal est Jan '12 - project in advance development
CTIFKZ-2013-09B	IFC	District Heating	Kazakhstan	Private	20.0	Sep-10	Jul-12	⊗	Jan-14	⊕	
CTIFKZ-1014-10A	IFC	Energy Efficiency	Kazakhstan	Private	22.0	Jun-11	Mar-12	⊕	Dec-12	⊕	Program under development
CTIFJO-2017-13B	IFC	Jordan Maan CSP	CSP-MENA	Private	36.5	Jan-11	Jul-12	⊗	Jan-14	⊕	Planned for FY13
CTIFTN-2019-14C	IFC	Tunisia STEG CSP	CSP-MENA	Private	25.0	Jun-11	Jun-12	⊗	Dec-13	⊕	Delays due to policital situation
CTIFTN-2020-14F	IFC	Tunisia ELMED CSP	CSP-MENA	Private	23.3	Oct-11	Sep-12	⊗	Mar-14	⊕	Delays due to policital situation
CTIFDZ-2023-15D	IFC	Algeria Naama CSP	CSP-MENA	Private	16.3	Sep-11	Sep-12	⊗	Mar-14	⊕	
CTIFDZ-2024-15G	IFC	Algeria Hassi R'Mel CSP	CSP-MENA	Private	15.0	Jun-12	Dec-12	⊕	Jun-14	⊕	
CTIFMX-2030-20B	IFC	Renewable Energy	Mexico	Private	14.4	Nov-10	Jan-12	⊗	Jul-13	⊕	Program development underway
CTIFMX-2031-20C	IFC	Energy Efficiency	Mexico	Private	20.0	Jul-11	Jul-12	⊗	Apr-13	⊕	Program development underway
CTIFMA-2034-21C	IFC	RE	Morocco	Private	25.0	Jul-10	Nov-11	⊗	May-13	⊕	
CTIFZA-2043-25F	IFC	RE - SWH	South Africa	Private	25.0	Oct-09	Aug-12	⊗	Feb-14	⊕	
CTIFTR-2051-35A	IFC	Private RE -RE/EE Projects	Turkey	Private	28.3	Jun-10	Mar-12	⊗	Sep-13	⊕	Program under development
CTIFUA-2056-38D	IFC	Energy Efficiency	Ukraine	Private	25.0	Sep-10	Dec-11	⊗	Sep-12	⊕	Current pipeline requires local currency; CTF funds unable to take fx risk
CTIFUA-2054-37B	IFC	Renewable Energy Financing Facility	Ukraine	Private	25.0	Sep-10	Jul-12	⊗	Jan-14	⊕	Current pipeline requires local currency; CTF funds unable to take fx risk
CTIFVN-2063-44B	IFC	RE	Vietnam	Private	40.0	Mar-11	Feb-12	⊗	Aug-13	⊕	RE policies under development
SUBTOTAL					904.4						

Continuación del Anexo III

Project Code	MDB	Project Title	Country/ Region	Public/ Private	CTF FUNDING (in \$ million)	Original TFC Approval	Updated TFC Approval	Tracking for TFC Approval	Projected MDB APPROVAL	Tracking for MDB Approval	REMARKS (Reasons for Delays and Proposed Actions)
PROJECT PIPELINE											
CTADID-2009-07A	ADB	Indonesia-Geothermal (Public Sector)	Indonesia	Public	125.0	Aug-11	Feb-12	🟡	Jun-12	🟢	Preparation time for geothermal development in Indonesia is longer than expected due to need to incentivize utility to switch to higher CAPEX technology and forestry and land acquisition issues. Project on track for ADB Board approval by Q2 2012.
CTADPH-3035-22A	ADB	Philippines E-Trikes	Philippines	Public	100.0						Reallocation of \$100m toward e-trikes will be reflected in the IP update to be presented at the CTF Trust Fund Committee meeting on 4 November 2011.
CTADPH-3035-22B	ADB	Philippines Energy Efficiency	Philippines	Public	25.0						Because the specific rules for the Renewable Portfolio Standard (RPS), feed-in tariffs, and net metering have yet to be finalized, GOP has requested to reallocate the \$25 m originally intended for implementation of net metering for solar PV to support accelerated introduction of more efficient appliances. IP update will reflect reallocation.
CTADVN-2059-41A	ADB	Vietnam Transport (HCMC)	Vietnam	Public	50.0	Jun-11	Jun-12	🔴	Nov-12	🟢	Delay in internal approvals within the government
CTADVN-1060-42A	ADB	Vietnam EE - Industrial Energy Efficiency	Vietnam	Public	50.0	Aug-10	Jan-12	🔴	Mar-12	🟢	ADB is still in discussion with GOV on financial structuring. ADB is preparing PPTA, which will include more analysis on options for financial structuring, with internal funds.
CTADVN-2059-41B	ADB	Vietnam Transport (Ha Noi)	Vietnam	Public	50.0	Jun-11	Jun-12	🔴	Oct-12	🟢	Delay in internal approvals within the government
CTAIEG-2016-12B	AfDB	Egypt Kom Ombo CSP	CSP-MENA	Public	50.0	Jun-11	Apr-12	🔴	Sep-12	🟢	Delays due to the Egyptian Revolution.
CTAFTN-2019-14B	AfDB	Tunisia STEG CSP	CSP-MENA	Public	25.0	Jun-11	Mar-13	🔴	Sep-13	🟢	Delays due to the Tunisian Revolution.
CTAFTN-2020-14E	AfDB	Tunisia ELMED CSP	CSP-MENA	Public	23.3	Oct-11	Mar-13	🔴	Sep-13	🟢	Delays due to the Tunisian Revolution.
CTAFTN-2021-14H	AfDB	Tunisia CSP Transmission	CSP-MENA	Public	20.0	Oct-11	Mar-13	🔴	Sep-13	🟢	Delays due to the Tunisian Revolution.
CTAIDZ-2022-15B	AfDB	Algeria Meghair CSP	CSP-MENA	Public	38.7	Jun-11	Jun-13	🔴			Delays due unconfirmed interest from the Authorities to pursue the project.
CTAIDZ-2023-15C	AfDB	Algeria Naama CSP	CSP-MENA	Public	32.7	Sep-11	Jun-13	🔴			Delays due unconfirmed interest from the Authorities to pursue the project.
CTAIDZ-2024-15F	AfDB	Algeria Hassi R'Mel CSP	CSP-MENA	Public	15.0	Jun-12	Jun-13	🔴			Delays due unconfirmed interest from the Authorities to pursue the project.
CTIBCO-2001-01A	IBRD	Sustainable Transport System(SITP)	Colombia	Public	40.0	Jul-11	Jan-13	🔴			*
CTIBEG-3007-05A	IBRD	Egypt Urban Transport	Egypt	Public	50.0	Jun-11	Dec-12	🔴	Mar-13	🟢	delays due to political situation
CTIBEG-3007-05B	IBRD	Egypt Urban Transport	Egypt	Public	50.0	Jun-11	Jun-13	🔴	Nov-13	🟢	delays due to political situation
CTIBEG-2016-12A	IBRD	Egypt Kom Ombo CSP	CSP-MENA	Public	50.0	Jun-11	Apr-12	🔴	Sep-12	🟢	following original schedule but also delays due to political situation
CTIBJO-2017-13A	IBRD	Jordan Maan CSP	CSP-MENA	Public	36.5	Jan-11	Sep-12	🔴			Planned for FY13, financial feasibility is being studied
CTIBJO-2018-13C	IBRD	Jordan CSP Transmission	CSP-MENA	Public	40.0	Jan-11	Jun-12	🔴	Dec-12	🟢	feasibility studies are underway
CTIBTN-2019-14A	IBRD	Tunisia STEG CSP	CSP-MENA	Public	25.0	Jun-11	Jun-12	🔴	Sep-12	🟢	delays due to political situation
CTIBTN-2020-14D	IBRD	Tunisia ELMED CSP	CSP-MENA	Public	23.3	Oct-11	Jan-13	🔴			delays due to political situation
CTIBTN-2021-14G	IBRD	Tunisia CSP Transmission	CSP-MENA	Public	20.0	Oct-11	Jan-13	🔴			delays due to political situation
CTIBDZ-2022-15A	IBRD	Algeria Meghair CSP	CSP-MENA	Public	19.3	Jun-11	Jan-13	🔴			no political decision to access CTF funds
CTIBDZ-2024-15E	IBRD	Algeria Hassi R'Mel CSP	CSP-MENA	Public	15.0	Jun-12	Jan-13	🟡			no political decision to access CTF funds
CTIBMA-2033-21B	IBRD	Morocco FDE Energy	Morocco	Public	75.0	Jun-11	May-12	🔴	Sep-12	🟢	The original financial intermediary was not eligible. The IP is being updated to focus on wind
CTIBPH-2036-23A	IBRD	Philippines RE/EE	Philippines	Public	45.0	Feb-11	Apr-12	🔴	Sep-12	🟢	domestic approval process, decision re IBRD borrowing. PPG is requested
CTIBPH-3037-24A	IBRD	Philippines BRT	Philippines	Public	15.0	May-11	May-12	🔴	Sep-12	🟢	domestic approval process, decision re IBRD borrowing. PPG to be requested shortly
CTIBPH-3037-24B	IBRD	Philippines BRT	Philippines	Public	35.0	May-11	Feb-13	🔴			domestic approval process, decision re IBRD borrowing

Continuación del Anexo III

Project Code	MDB	Project Title	Country/ Region	Public/ Private	CTF FUNDING (in \$ million)	Original TFC Approval	Updated TFC Approval	Tracking for TFC Approval	Projected MDB APPROVAL	Tracking for MDB Approval	REMARKS (Reasons for Delays and Proposed Actions)
PROJECT PIPELINE											
CTIBTH-1044-28A	IBRD	Thailand EGAT/PEA -Advancing Clean Energy Investments with Public Utilities	Thailand	Public	70.0	Jun-11	Dec-11	🟡	May-12	🟢	GoT was not sure if it can get approval of the parliament. The IP is being revised
CTIBTH-1044-28B	IBRD	Thailand EGAT/PEA -Advancing Clean Energy Investments with Public Utilities	Thailand	Public	40.0	Jun-11	Jul-12	🔴			GoT was not sure if it can get approval of the parliament. The IP is being revised
CTIBTH-1045-29A	IBRD	Thailand BMA -Urban Transformation	Thailand	Public	70.0	Aug-11	Dec-11	🟡	Jun-12	🟢	GoT was not sure if it can get approval of the parliament. The IP is being revised
CTIBTH-1046-30A	IBRD	Thailand SFI-Catalyzing Private Clean Energy Investments through SFIs	Thailand	Public	50.0	Jan-12	Mar-13	🔴			GoT was not sure if it can get approval of the parliament. The IP is being revised
CTIBTR-1050-34A	IBRD	Turkey Transmission -RE/EE Projects	Turkey	Public	50.0	Jun-12	Jan-13	🟡			Planned for FY13
CTIBUA-2056-38C	IBRD	Ukraine EE	Ukraine	Public	50.0	Jan-11	Jan-13	🔴			PPG is requested, was originally planned for FY13
CTIBUA-2057-39B	IBRD	Ukraine HRSG	Ukraine	Public	50.0	May-12	Jan-13	🟡			Planned for FY13
CTIBUA-1058-40A	IBRD	Ukraine Transmission	Ukraine	Public	50.0	Jul-12	Jan-13	🟡			Planned for FY13
CTIBVN-1061-43A	IBRD	Vietnam Transmission-Smart Grid Technology	Vietnam	Public	30.0	May-10	Mar-12	🔴	Sep-12	🟢	The IP was amended in June to channel funds to distribution sector. Preparation is well underway
CTIDCO-2001-01B	IDB	Sustainable Transport System(BOGOTA SITP)	Colombia	Public	40.0	Jul-11	Mar-12	🟡	May-12	🟢	Delays due to political situation, especially since there are two governments involved (national and local)
CTIDCO-2004-02B	IDB	Energy Efficiency-Private-Public Sector Energy	Colombia	Public	16.4	Sep-10	Jan-12	🔴	Mar-12	🟢	Time has been needed to make studies and determine best strategy to follow
CTIDCO-2004-02C	IDB	Energy Efficiency-Public Sector	Colombia	Public	10.0	Sep-10	Nov-12	🔴	Jan-13	🟢	We have asked the project team to move slowly, given the lack of resources in CTF and considering Colombia's headroom limitations for borrowing
CTIDMX-2027-18B	IDB	Public Sector Renewable Energy	Mexico	Public	70.6	Jun-10	Oct-11	🔴	Oct-11		Already approved. Required long preparation time
CTIDMX-2028-19B	IDB	Public Sector Energy Efficiency	Mexico	Public	51.6	Jun-10	Feb-12	🔴	Apr-12	🟢	Complex, innovative project requires long preparation time
SUBTOTAL					1,792.4						
TOTAL					2,696.8						

Nota: En el caso de los planes de inversión que están siendo revisados, la fecha original de aprobación por el CFF se modificará una vez que hayan sido aprobados por el Comité del Fondo Fiduciario.